

Sadkin Center Improvements



The new awning and paver patio has been completed on north side of building to provide space for outdoor activities

Proposed Project Elements:

- New Scoreboards and Bleachers
- New Weight Room Equipment
- New A/C system for building
- New Picnic Tables and Awning

Milestones

Gym floor contract	August, 2020
Construction start	December, 2020
Gym floor install complete	January, 2021

Project Status:

- Gymdoors Florida completed installation of basketball hoops
- Weight room equipment upgraded
- Gym floor is final element to complete renovation of Sadkin Center

Current Conditions



New gym floor installation is complete

Project Funding	Budget	Purchase Expense		Balance
		Orders	To Date	
Professional Services	\$46,010	\$0	\$46,010	\$0
Building/Gym Renovations	456,828	0	456,828	0
Sports Awning	14,295	0	14,295	0
Totals	\$517,133	\$0	\$517,133	\$0

Project Team:

Lead: Brian Picinic, Parks & Recreation Deputy Director
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith, Kennie Hobbs, Jr.

The Sadkin Center basketball gymnasium and grounds will be updated with new air conditioning, park gate, awning and fitness equipment