

Wastewater Collection



Lift station # 15 being tested prior to starting operations. Final phase is restoration of curbing and sidewalks.

Project Status:

- Lift Station #15 rehabilitation completed
- InLiner Solutions awarded contract for pipe lining
- Materials submission and review underway prior to start of lining
- Manhole inserts are replaced as needed according to age

Milestones

Lift Station # 15 completion	July, 2024
Pipe lining purchase order	August, 2024
Pipe lining start	November, 2024
Pipe lining completion	March, 2025

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Wastewater Master Plan	\$182,828	\$144,528	\$38,300	\$ 0
Lift Stations 47/48	1,529,360	78,937	0	1,450,423
Lift Stations 5/15	2,178,728	51,704	1,251,438	875,586
Pipe Lining and Repair	1,337,648	800,222	215,062	322,364
Totals	\$5,228,564	\$1,075,391	\$1,504,800	\$2,648,373

Proposed Project Elements:

- Lift Stations #15 complete renovation
- Plastic lining of existing sewer collection pipes
- Sewer line and lift station repairs
- Replacement of manhole inserts
- Lift Stations #47 and #48 renovation



Lift stations and pumps move wastewater from gravity lines connected to homes and businesses