

Sienna Greens Walls



The new walls will follow the design used in 2005 GO project

Proposed Project Elements:

- Obtain easements from adjacent property owners
- Install new walls
- New construction to include landscaping

Milestones

Conceptual Plan	December, 2016
Design/Bid Plans	April, 2017
Bid Award	July, 2017
Construction Begins	September, 2017

Project Funding	Budget	Purchase		Expense To Date	Balance
		Orders			
Professional Services	\$ 70,000	0		0	\$ 70,000
Construction	830,000	0		0	830,000
Land Purchase	0	0		0	0
Contingency	100,000	0		0	100,000
Totals	\$1,000,000	0		0	\$1,000,000

Project Status:

- Obtaining survey information for roadway and utility locations
- Engineering firm selected, meetings scheduled in December to confirm contract and begin project design and cost estimates

Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

Sienna Greens currently has only landscaping separating the single-family homes from the traffic. Walls will be constructed around the homes on both Inverrary and Environ Boulevards.

Current Conditions



Sienna Greens is a single-family development in Inverrary