

# Sienna Greens Walls



Projected location of new walls at Sienna Greens on Inverrary Blvd and Environ Blvd

## Proposed Project Elements:

- Obtain easements from adjacent property owners
- Install new walls
- New construction to include landscaping

## Milestones

Design/Bid Plans	April, 2017
Bid Award	July, 2017
Construction Begins	September, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 70,000	0	0	\$ 70,000
Construction	830,000	0	0	830,000
Land Purchase	0	0	0	0
Contingency	100,000	0	0	100,000
<b>Totals</b>	<b>\$1,000,000</b>	<b>0</b>	<b>0</b>	<b>\$1,000,000</b>

## Project Status:

- Scheduled meeting with Flynn Engineering to discuss design options and construction costs
- Flynn Engineering will submit cost proposal for design and bid docs
- Obtaining survey information for roadway and utility locations

## Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Sienna Greens currently has only landscaping separating the single-family homes from the traffic. Walls will be constructed around the homes on both Inverrary and Environ Boulevards.

## Current Conditions



The new walls will follow the design for existing City walls on Inverrary Boulevard