

# Citywide Privacy Wall Construction



Construction is complete on the new wall along NW 19 Street east of State Road 7

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$371,682	\$23,008	\$263,042	\$85,632
Construction	5,367,605	2,141,467	3,194,783	31,355
Contingency	0	0	0	0
<b>Totals</b>	<b>\$5,739,287</b>	<b>\$2,164,475</b>	<b>\$3,457,825</b>	<b>\$116,987</b>

**Project Team:**

Lead: J. Martin Cala, City Engineer

Tamica Dennis

GO Management: Sean Henderson, Yolan Todd, Doug Downs, Kennie Hobbs, Jr.

The privacy walls installed as part of 2005 GO Bond were very attractive and popular with the community. The additional funding in 2016 provides for new walls throughout Lauderhill.

**Proposed Project Elements:**

- **Phase I Walls**
- Isles of Inverrary ; Windermere north at NW 19 St; Oakland Park Blvd Water Tank; Cannon Point east end at NW 56 Ave; Gleason Park / NW 70 Ave; Fire Station 57/Garage NW 56 Ave
- **Phase II Walls**
- NW 19 St east of turnpike at Lauderhill Golf Course; Sienna Ridge, Inverrary Blvd Estates, Hills of Inverrary
- **Phase III Walls**
- Golf Course at NW 19 St, NW 35 Avenue, Springdale Lakes, Lakes of Inverrary

**Milestones**

Phase I complete	July, 2020
Phase II complete	January, 2023
NW 35 Ave start	August, 2024
NW 35 Ave complete	December, 2024
Golf course barn at NW 16 St start	November, 2024
Springdale Lakes start	January, 2025

**Project Status:**

- Remaining walls designated Phase III
- Phase III walls bid awarded to Conengineers Builders
- Springdale Lakes design complete
- Additional walls pending available funding