

Sienna Greens Privacy Walls



Proposed Project Elements:

- Obtain easement from HOA
- Install new 8' privacy walls
- New construction to include enhanced landscaping

Milestones

Panels Installed	March, 2019
Landscaping	April, 2019
Project Completion	May, 2019

Project Status:

- West Construction has completed wall panels and posts installation
- Landscaping and irrigation work completed

• **See page 2 below for more pictures of construction**

Current Conditions



West Construction completed panel installation in 2019



West Construction has completed the landscaping and irrigation installation along the new wall

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$42,964	\$0	\$42,964	\$0
Construction	493,955	0	493,955	0
Land Purchase	0	0	0	0
Contingency	0	0	0	0
Totals	\$536,919	\$0	\$536,919	\$0

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

Sienna Greens currently has only landscaping separating the single-family homes from the traffic on both Inverrary and Environ Boulevards.

Sienna Greens Walls – Construction Pictures



Construction began with the removal of the existing ficus hedges



Wall mounting posts were installed prior to the panels being lowered into place



The wall panels and posts are topped with a decorative rail and caps



Landscaping and new irrigation was the last step in the installation process