

# Water Distribution



Southern Underground has completed installation of new interconnect with Sunrise water system on NW 44 St

## Project Status:

- Interconnect at NW 44 St for backup water supply to and from Sunrise completed by Southern Underground
- Bids received for NW 82 Ave water main upgrade
- West Ken Lark water main pending State grant application

## Milestones

Generator upgrade purchase order	June, 2024
NW 44 St project complete	June, 2024
Meter reading software meeting	November, 2024
NW 82 Ave water main bid award	December, 2024

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Water Line Upgrades	\$4,480,207	\$186,948	\$1,496,881	\$2,796,378
Automated Meters	2,770,000	0	0	2,770,000
Meters and Hydrants	250,307	90,365	0	159,942
Water Conservation	30,000	0	0	30,000
<b>Totals</b>	<b>\$7,530,514</b>	<b>\$277,313</b>	<b>\$1,496,881</b>	<b>\$5,756,320</b>

## Proposed Project Elements:

- Automated meter reading
- Water line projects include West Ken Lark area, Lime Hill Rd, NW 44 St, NW 82 Ave
- Water conservation plan
- Replacement program for water meters and hydrants



Replacement of water lines on Lime Hill Road has been completed. NW 82 Ave will be the next water line upgrade.