

# Citywide Privacy Wall Construction



The new walls will follow the design used in 2005 GO project

## Proposed Project Elements:

- New Walls at NW 19 St west of NW 31 Ave
- New Walls at Isles of Inverrary
- Additional locations to be determined

## Milestones

Conceptual Plan	December, 2016
Design/Bid Plans	April, 2017
Bid Award	July, 2017
Construction Begins	September, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 200,000	0	0	\$ 200,000
Construction	4,000,000	0	0	4,000,000
Land Purchase	0	0	0	0
Contingency	800,000	0	0	800,000
<b>Totals</b>	<b>\$5,000,000</b>	<b>0</b>	<b>0</b>	<b>\$5,000,000</b>

## Project Status:

- Obtaining survey information for roadway and utility locations
- Project Team developing conceptual plans and cost estimates for various improvement options

## Current Conditions

### Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolana Todd, Don Giancoli, Doug Downs

The privacy walls installed as part of 2005 GO Bond were very attractive and popular with the community. The additional funding in 2016 will provide for three or four new areas, depending on final costs.



Existing wall at NW 19 St to be replaced