

NW 47 Avenue Reconstruction



The NW 56 Avenue project from 2005 GO will be a model for the work planned for NW 47 Avenue

Proposed Project Elements:

- Resurfacing and widening roadway
- Median and landscaping improvements
- Curbing and drainage

Milestones

Conceptual Plan	December, 2016
Design/Bid Plans	April, 2017
Bid Award	July, 2017
Construction Begins	September, 2017

Project Status:

- Survey completed
- Purchase order issued to Langan Engineering to develop plans

Current Conditions



NW 47 Avenue in East Lauderhill

Project Funding	Budget	Purchase		Expense To Date	Balance
		Orders			
Professional Services	\$ 250,000	123,322		5,200	\$ 121,478
Construction	2,000,000	0		0	2,000,000
Land Purchase	0	0		0	0
Contingency	250,000	0		0	250,000
Totals	\$2,500,000	0		0	\$2,500,000

Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolana Todd, Don Giancoli, Doug Downs

NW 47 Avenue is a main roadway in East Lauderhill that needs a complete rebuild of the roadway and drainage to support its level of traffic. Landscaping will also be added.