

Citywide Privacy Wall Construction



The new walls will follow the design used in 2005 GO project

Proposed Project Elements:

- New Walls at following locations
 - Isles of Inverrary – Oak Pk Blvd
 - NW 19 St west of NW 31 Ave
 - NW 19 St and NW 55-56 Ave
 - Remote water tank – Oak Pk Blvd
 - Golf Course north at NW 19 St
- Additional locations to be determined

Milestones

Design/Bid Plans	April, 2017
Bid Award	July, 2017
Construction Begins	September, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 200,000	0	0	\$ 200,000
Construction	4,000,000	0	0	4,000,000
Land Purchase	0	0	0	0
Contingency	800,000	0	0	800,000
Totals	\$5,000,000	0	0	\$5,000,000

Project Status:

- Plan to meet with ADA Engineering to discuss design options and construction costs
- ADA Engineering will submit cost proposal for design and bid docs
- Obtaining survey information for roadway and utility locations

Current Conditions



Existing wall at NW 19 St to be replaced

Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolana Todd, Don Giancoli, Doug Downs

The privacy walls installed as part of 2005 GO Bond were very attractive and popular with the community. The additional funding in 2016 will provide for three or four new areas, depending on final costs.