

Ruth Rothkopf Park Improvements



A new shade structure for the playground will be installed

Proposed Project Elements:

- New Playground Shade Structure
- New Playground Surface
- New Park Entrance Sign

Milestones

Equipment Purchases	February, 2017
Construction Begins	June, 2017
Completion	December, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Playground	\$ 60,000	0	0	\$ 60,000
Awning	30,000	0	0	30,000
Fountain/Sign	10,000	0	0	10,000
Totals	\$ 100,000	0	0	\$ 100,000

Project Status:

- Project Team researching School Board piggyback contracts for equipment purchases
- Purchase orders being prepared for approval by City Commission in January

Current Conditions



The Park Entrance sign will be upgraded to the new City design

Project Team:

Lead: Vince Miller, Park Supervisor

Irvin Kiffin, Scott Newton, Jackie Brown-Taylor, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Rothkopf Park is located on Inverrary Boulevard and will be upgraded to provide more active amenities for children.