



November 2024

Monthly Progress Report

GENERAL OBLIGATION BOND _____



www.lauderhill-fl.gov
www.buildinglauderdale.com



5581 W. Oakland Park Blvd.
Lauderhill, FL 33313



On August 30, 2016, Lauderhill residents approved a referendum authorizing the City to issue \$44.5 million in General Obligation Bonds for improvements to Parks, Public Safety and Roadways. The Bonds will fund 29 distinct projects identified by residents in public meetings with City staff. Progress reports for each of the projects, as well as an overall timeline for all projects, are included in this report.

The progress reports that follow identify the staff assigned to manage each project. Each project will have a Project Team Lead and additional staff as needed from the departments responsible for managing and maintaining the improvements. Some names and titles may have changed since 2016. For completed projects, the staff who worked on project until completion are listed, for ongoing projects, current staffing and titles are listed.

The following staff members will be members of all project teams to ensure the projects are constructed to proper building and engineering standards, comply with all public purchasing requirements and stay within the budget.

- Desorae Giles-Smith, City Manager
- Kennie Hobbs, Jr., Deputy City Manager/Finance Director
- Sean Henderson, Deputy Finance Director
- Yolán Todd, OMB/Contract Manager
- J. Martin Cala, City Engineer
- Doug Downs, Management Information Services Manager

Report Contents

- All Projects Budget Status Table and Project Status Table
- Individual Project Reports by Status and Supervising City Departments
 - Parks and Recreation Services – 16 projects
 - Public Works – 5 projects
 - Administration – 5 projects
 - Police/Management Information Services – 3 projects

GO BOND BUDGET STATUS

	Original Budget	Open Purchase Orders	Expense to Date	Remaining Budget
PARKS PROJECTS				
City Hall Community Center	\$ 2,916,132	\$ 372,015	\$ 2,330,701	\$ 213,416
Golf Course Maintenance Bldg	1,029,997	-	772,143	257,854
Jackie Gleason Park	107,258	-	107,258	-
James Bradley Park	378,963	-	378,963	-
John Mullin Park	464,946	-	464,946	-
Maye Jenkins Park	126,686	-	63,310	63,376
Parks Land Acquisition	2,540,770	-	2,540,770	-
Renaissance Park	100,000	-	-	100,000
Ruth Rothkopf Park	89,620	-	89,620	-
Sadkin Center	517,133	-	517,133	-
St George Park	2,817,279	2,032	1,877,436	937,811
South Gateway Park	332,692	-	332,692	-
Sports Park All Improvements	1,202,450	-	1,202,450	-
Veterans Park	2,777,497	-	2,564,757	212,740
West Ken Lark Park	2,003,305	-	1,634,622	368,683
West Wind Park	602,978	-	602,978	-
Wolk Park	1,785,274	22,873	273,208	1,489,193
PUBLIC SAFETY PROJECTS				
Police Bldg/Body Cameras	4,035,594	-	628,699	3,406,895
Citywide Camera System	4,753,011	-	4,753,011	-
Lights/Cameras in Parks/Streets	1,387,907	2,695	956,492	428,720
Police Substation Jenkins Park	689,985	-	84,316	605,669
ROADWAYS PROJECTS				
Southeastern CRA	113,692	-	113,692	-
Citywide Medians	925,657	-	658,562	267,095
Citywide Privacy Walls	5,739,287	2,164,475	3,457,825	116,987
Citywide Speed Humps	599,128	-	542,609	56,519
Inverrary Estates Walls	586,234	-	586,234	-
Neighborhood Signs	203,811	-	53,576	150,235
NW 38 Avenue	1,423,762	-	1,423,762	-
NW 47 Avenue	2,067,780	-	2,067,780	-
Sienna Greens Walls	536,919	-	536,919	-
Issuance Expenses/Contingency	2,899,438	12,174	1,149,346	1,737,918
TOTALS	\$ 45,755,185	\$ 2,576,264	\$ 32,765,810	\$ 10,413,111

GO Bond Revenues	
Original Issue Amount	\$ 44,500,000
Interest Income/Other	1,255,185
Total Bond Revenues	\$ 45,755,185

2016 GO Bond - Project Status - Open Projects

ON HOLD

IN PROGRESS

COMPLETE

2017-2018

2019-2020

Jan-Jun 2021

July-Dec 2021

2022

2023

2024

2025-26

City Hall Community Center	Design-Build plans completed for bid	Bid awarded to Ahrens Construction, DRC approved plans	Funding allocated to other projects pending revised design	Funding allocated to other projects pending revised design	DRC approval December 2022	Final design January 2023 Construction August 2023	Construction in progress	Construction complete February 2025
Maye Jenkins Park Police Bldg	Project did not originally include building	Building design in process. Covid delays DRC	Drainage design and permitting from Broward County	Drainage design and permitting from Broward County	Construction Bid - June, 2022	Bid Award September 2023	Permit April 2024 Construction Start Dec 2024	Construction Complete 2025
Wolk Park	Saltz Michelson completed design and bid documents	Bids over budget, project in redesign, interior demo	Redesign complete and rebid for roof and infrastructure	Phase II bids - August, 2021	Saltz Michelson working on redesign, original bids over budget	Design complete December 2023	DRC Review Oct 2024 Bids - Dec 2024	Construction Start 2025 Complete 2026
Citywide Privacy Walls	Designs and bid documents complete for Phase I	Water Tank, Cannon Point, Garage, Gleason walls completed	Sienna Ridge, Inv Blvd Estates Hills, 19 St walls complete	Permit process for Golf Course, design for 35 Ave	NW 19 St Start - January, 2022	Phase II complete - 2023	Phase III construction start - 2024	Phase III complete 2025
Neighbor- hood Signs	Design complete, obtaining bids for refurb existing signs	Test signs installed at John Mullin Park	Test sign vandalized multiple times, review of design	Project Team selecting new design team, completed site selection	City Vision Plan bid and award - October, 2022	Vision Plan development 2023	Vision Plan complete Feb 2024 Rebranding start Aug 2024	Rebranding finish August 2025 Signs 2025-26

2016 GO Bond - Project Status - Completed Projects

ON HOLD

IN PROGRESS

COMPLETE

2017-2018

2019-2020

Jan-Jun 2021

July-Dec 2021

Jan-June 2022

July-Dec 2022

2023

2024-25

Golf Course Maintenance Bldg	Bermello Architect firm completed design/build plans	Request for Qualifications issued to select bidders	West Construction submitted demoliton plans	Building under construction, complete in early 2021	Project Complete	Project Complete	Project Complete	Project Complete
Jackie Gleason Park	Installed benches and canopy, RJ Behar began wall design	Wall design complete, bleachers installed by Bball court	MBR Construction selected for wall construction	Wall constructed on west side, project complete	Project Complete	Project Complete	Project Complete	Project Complete
James Bradley Park	Calvin Giordano Architect completed design	Public Art Board selected Cecilia Lueza for canopy design	PO issued to Bejar Construction for park improvements	Amphitheater and canopy complete, pavilion in progress	Project Complete	Project Complete	Project Complete	Project Complete
John Mullin Park	HSQ Engineering completed design and bid package	PO issued to Waypoint Contracting, permits in review	Waypoint completed restrooms, courts, dugouts	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete
Maye Jenkins Park	Playground fall zone and benches installed	Playground fall zone and benches installed	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete
Renaissance Park	Royal Oaks and City staff discussing security plan for easement	Project Team developing alternatives if no easements	Project Team developing alternatives if no easements	Project Team developing alternatives if no easements	Project Team developing alternatives if no easements	Revise Project Elements November 2022	Playground permit December 2023	Walking Trail installed Project Complete

2016 GO Bond - Project Status - Completed Projects

ON HOLD

IN PROGRESS

COMPLETE

2017-2018

2019-2020

Jan-Jun 2021

July-Dec 2021

Jan-June 2022

July-Dec 2022

2023

2024-25

Ruth Rothkopf Park	Playground fall zone and canopy installed	Playground fall zone and canopy installed	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete
Sadkin Center	Bermello Architect firm began design, A/C replaced	Waypoint Contracting obtained permits for construction	Waypoint completed new awning and paver patio	Gymdoors Florida completed Bball hoops install	Project Complete	Project Complete	Project Complete	Project Complete
St George Park	Design revised to include church property	Bid awarded, Buidling renovations complete	Bid awarded to West Construction for courts and playground	Bid awarded to West Construction for courts and playground	Project Closeout April, 2022	Project Complete	Project Complete	Project Complete
South Gateway Park	Lakdas Yohalem Engineering completed design	PO issued to Sagaris Corporation for construction	Bridge and landscaping completed, irrigation in process	Fountain and irrigation completed	Project Complete	Project Complete	Project Complete	Project Complete
Sports Park	Purchase order issued for turf replacement, Miller Legg started design	Field turf installed, engineering design complete	Field lighting, scoreboard complete; irrigation out to bid	Irrigation bids over budget, work will be done by City as needed	Project Complete	Project Complete	Project Complete	Project Complete
Veterans Park	Synalovski Romanik Archetect firm began design	Request for Qualifications issued to select bidders	PO issued to MDS Builders for renovations	Building under construction, complete in early 2021	Building reopen scheduled for October, 2021	Project Complete	Project Complete	Project Complete

2016 GO Bond - Project Status - Completed Projects

ON HOLD

IN PROGRESS

COMPLETE

2017-2018

2019-2020

Jan-Jun 2021

July-Dec 2021

Jan-June 2022

July-Dec 2022

2023

2024-25

West Ken Lark Park	Design completed, Project Team reviews bids	Park closed for construction, demolition starts	Infrastructure Construction starts January, 2021	Construction ongoing	Construction ongoing	Construction completed - July, 2022	Project Complete	Project Complete
West Wind Park	Bermello Architect firm completed design and bid documents	PO issued to Bejar Construction for building	Building construction complete, court bids in review	Building removal and court resurfacing completed	Project Complete	Project Complete	Project Complete	Project Complete
NW 47 Avenue	Langan Engineering completed design, began bid documents	Bid documents prepared and in review by legal	Phase I from Sunrise Blvd to NW 12 St complete	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete
Sienna Greens Walls	Flynn Engineering completed design and bid documents	West Construction started site work	Walls and landscaping installation complete	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete
Estates of Inverrary Walls	RJ Behar Engineering finalizing design	Bid in process, new design completed for landscaping	MBR Construction completed posts and panels	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete
Citywide Medians	AZR Builders completed curbs, median design in process	AZR Builders completed curbs, median design in process	City staff begins installing landscaping using design	City staff continues landscaping and irrigation installation	City staff continues landscaping and irrigation installation	City staff continues construction	12 St Medians completed - April, 2023	Medians completed Project Complete

2016 GO Bond - Project Status - Completed Projects

ON HOLD

IN PROGRESS

COMPLETE

2017-2018

2019-2020

Jan-Jun 2021

July-Dec 2021

Jan-June 2022

July-Dec 2022

2023

2024-25

Citywide Speed Humps	7 Phase I speed humps installed, roundabout design started	15 Phase II speed humps installed, roundabout design done	Bid awarded to Sun Up Enterprises for roundabouts	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete
NW 38 Avenue	Project Team developed plan for CRA review prior to design bid	EDSA completed Phase I design for above-ground work	Bid awarded to Florida Engineering for infrastructure	Underground utility construction and curbing completed	Street furniture and lighting installed	Project Complete	Project Complete	Project Complete
Parks Land Acquisition	Contract signed for St George Church site	Zoe Life Church and St George Church sites purchased	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete
South Eastern CRA	EDSA preparing Finding of Necessity for CRA expand	Finding of Necessity completed for CRA expand	Zoning Revision Completed	CRA Expansion plan completed by EDSA	CRA expansion approved - May, 2022	Design-June Bid - Sept, 2022 Construction - December, 2022	Streetscape completed - June, 2023	Streetscape completed - June, 2023
Citywide Camera System	Wireless modems installed in police cars	Camera bid in process, access point install underway	Project required to be re-bid due to protest	Cameras 90% installed	Project Complete	Project Complete	Project Complete	Project Complete
Lights in Parks and Streets	PO issued to Imperial Electrical for Phase I	Gleason and Mullin parks completed in Phase I	Golf Course and Sadkin completed, Phase II in review	Phase II completed at W Ken Lark, Veterans, St George, WW	Project Complete	Project Complete	Project Complete	Project Complete

2016 GO Bond - Project Status - Completed Projects

ON HOLD

IN PROGRESS

COMPLETE

2017-2018

2019-2020

Jan-Jun 2021

July-Dec 2021

Jan-June 2022

July-Dec 2022

2023

2024-25

Body Cameras	Camera hardware received, field testing underway	Camera testing complete, equipment on order	Body cameras field training completed	Project Complete	Project Complete	Project Complete	Project Complete	Project Complete
--------------	--	---	---------------------------------------	------------------	------------------	------------------	------------------	------------------



Open Projects

Parks and Recreation Services

- City Hall Annex Community Center and Gym
- Maye Jenkins Park
- Wolk Park

Public Works

- Citywide Walls

Administration

- Citywide Neighborhood Signs

City Hall Annex Gym and Community Center



Elevation drawings of the proposed exterior design of the new community center

Proposed Project Elements:

- Full-court indoor basketball gymnasium with bleachers
- Community center with meeting rooms and space for activities

Milestones

Final Design	January, 2023
Construction Start	August, 2023
Construction End	February, 2025

Project Status:

- Bid awarded to Ahrens Construction for design-build at 100% design
- Building foundation completed
- Building exterior completed, interior buildout underway

Current Conditions



Ahrens Construction has completed the foundation and outside walls and begun interior buildout

Project Funding	Budget	Purchase		Expense	
		Orders	To Date	To Date	Balance
Professional Services	\$456,320	\$16,404	\$399,361	\$399,361	\$40,117
Construction	2,459,812	355,611	1,931,340	1,931,340	172,861
GO Totals	\$2,916,132	\$372,015	\$2,330,701	\$2,330,701	\$213,416
Non-GO Funding	1,283,868	0	0	0	1,283,868
Totals	\$4,200,000	\$372,015	\$2,330,701	\$2,330,701	\$1,497,284

Project Team:

Lead: Scott Newton, Parks & Recreation Director
 Brian Picinic, Rhea Warner, Desorae Giles-Smith, Kennie Hobbs, Jr.

This project will add a community center and gymnasium for convenient access to youth and family programs in the Inverrary and Central Lauderdale neighborhoods.

Maye Jenkins Park Building / Playground



Elevation renderings of the new building with office, restrooms and boxing ring

Proposed Project Elements:

- Playground Equipment and Fall Zones
- Renovate Park Entrance Signage
- New Building with Restrooms, Police office and Police Athletic League boxing ring

Milestones

Bid Award	September, 2023
Permits	April, 2024
Construction Start	December, 2024
Construction End	2025

Project Funding	Budget	Purchase		Expense To Date	Balance
		Orders			
Professional Services	\$142,090	\$0		\$95,531	\$46 559
Building	622,486	0		0	622,486
Park Sign / Playground	52,095	0		52,095	0
Totals	\$816,671	\$0		\$147,626	\$669 045

Project Status:

- Building and site plan undergoing environmental review for grant funds
- Bid awarded to Dipompeo Construction, contract in review
- Playground and benches completed
- **See Individual Report for more pictures of improvements**

Project Team:

Lead: Scott Newton, Parks & Recreation Director
Rickie Ricks, Rhea Warner, Desorae Giles-Smith, Kennie Hobbs, Jr.

The GO funds will allow for new building, restrooms and amenities to be added at Maye Jenkins Park, a small neighborhood park on NW 38 Avenue south of Sunrise Boulevard.

Current Conditions



The new fall zone under the playground equipment

Wolk Park Improvements



The improvements at Wolk Park will include new restrooms and a renovation of the pool area

Proposed Project Elements:

- New Restrooms
- Rehab Tennis Courts and Pool
- Rehab Building and new Roof
- New Fencing and Shade Awning

Milestones

DRC Review	October, 2024
Construction Start	2025
Construction Finish	2026

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$253,603	\$0	\$192,647	\$60,956
Building	1,004,121	22,873	76,261	904,987
Awning	50,000	0	0	50,000
Fencing	150,000	0	4,300	145,700
Tennis Court and Pool	327,550	0	0	327,550
Totals	\$1,785,274	\$22,873	\$273,208	\$1,489,193

Project Status:

- Saltz Michelson Architects working on redesign after original bids for design-build exceeded budget
- Development Review Committee approval required prior to proceeding with bids

Current Conditions



The park buildings will be renovated along with numerous improvements to the park amenities

Project Team:

Lead: Scott Newton, Parks & Recreation Director
 Brian Picinic, Rhea Warner, Desorae Giles-Smith, Kennie Hobbs, Jr.

The building at Wolk Park will be renovated to provide additional office and storage space. The tennis courts and pool will be renovated and new fencing added.

Citywide Privacy Wall Construction



Construction is complete on the new wall along NW 19 Street east of State Road 7

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$371,682	\$23,008	\$263,042	\$85,632
Construction	5,367,605	2,141,467	3,194,783	31,355
Contingency	0	0	0	0
Totals	\$5,739,287	\$2,164,475	\$3,457,825	\$116,987

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis

GO Management: Sean Henderson, Yolan Todd, Doug Downs, Kennie Hobbs, Jr.

The privacy walls installed as part of 2005 GO Bond were very attractive and popular with the community. The additional funding in 2016 provides for new walls throughout Lauderhill.

Proposed Project Elements:

- **Phase I Walls**
- Isles of Inverrary ; Windermere north at NW 19 St; Oakland Park Blvd Water Tank; Cannon Point east end at NW 56 Ave; Gleason Park / NW 70 Ave; Fire Station 57/Garage NW 56 Ave
- **Phase II Walls**
- NW 19 St east of turnpike at Lauderhill Golf Course; Sienna Ridge, Inverrary Blvd Estates, Hills of Inverrary
- **Phase III Walls**
- Golf Course at NW 19 St, NW 35 Avenue, Springdale Lakes, Lakes of Inverrary

Milestones

Phase I complete	July, 2020
Phase II complete	January, 2023
NW 35 Ave start	August, 2024
NW 35 Ave complete	December, 2024
Golf course barn at NW 16 St start	November, 2024
Springdale Lakes start	January, 2025

Project Status:

- Remaining walls designated Phase III
- Phase III walls bid awarded to Conengineers Builders
- Springdale Lakes design complete
- Additional walls pending available funding

Citywide Neighborhood and Entryway Signs



New signage designed for parks and neighborhoods will complement existing signage

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$49,151	\$0	\$15,604	\$33,547
Construction	144,660	0	37,972	106,688
Contingency	10,000	0	0	10,000
Totals	\$203,811	\$0	\$53,576	\$150,235

Project Team:

Lead: Desorae Giles-Smith, City Manager
 Kennie Hobbs, Chris Torres, Leslie Johnson
 GO Management: J. Martin Cala, Larry Warner, Sean Henderson, Yolanda Todd, Doug Downs, Kennie Hobbs, Jr.

Community signage is important in identifying Lauderhill as a sense of place and a collection of neighborhoods.

Proposed Project Elements:

- New Vision and Branding for Lauderhill Community
- New Neighborhood signs identifying residential communities
- Renovate or replace existing signage

Milestones

Vision Plan	February, 2024
Rebranding Program Start	August, 2024
Rebranding Complete	August, 2025
Sign Design	2025

Project Status

- Berry Dunn Consulting completed new Vision Plan for Lauderhill
- Rebranding plan kickoff meeting with North Star Consulting
- Sign concepts based on Vision Plan

Current Conditions



Existing signage will be replaced as needed



Completed Projects

Parks and Recreation Services

- Golf Course
- Jackie Gleason Park
- James Bradley Park
- John Mullin Park
- Renaissance Park
- Ruth Rothkopf Park
- Sadkin Center
- Saint George Park
- South Gateway Park
- Sports Park
- Veterans Park
- West Ken Lark Park
- Westwind Park



Completed Projects

Public Works

- NW 47 Avenue Improvements
- Sienna Greens Walls
- Estates of Inverrary Walls
- Citywide Speed Humps

Administration

- Citywide Medians
- NW 38 Avenue Improvements
- Land Acquisition for City Parks
- Southeastern CRA Improvements

Public Safety

- Citywide Camera System
- Citywide Streets and Parks Pedestrian Lighting
- Police Building and Body Cameras

Golf Course Maintenance Building



West Construction has completed exterior finishes and is completing interior buildout and painting.

Proposed Project Elements:

- Maintenance building improvement
- New office and storage space
- Windscreens for golf course
- Install poles for point-to-point communications connectivity

Milestones

Final Plans and Permits Approval	January, 2020
Construction Start	April, 2020
Construction End	May, 2021

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$19,834	\$0	\$18,771	\$1,063
Maintenance Building	991,635	0	751,032	240,603
Windscreens	18,528	0	2,340	16,188
Totals	\$1,029,997	\$0	\$772,143	\$257,854

Project Status:

- City approved West Construction proposal for demolition and new construction rather than renovation
- **See Individual Report to view more pictures of building construction**

Current Conditions

Project Team:

Lead: Scott Newton, Parks & Recreation Director
 Vince Miller, Irvin Kiffin, Brian Picinic, Rhea Warner
 Desorae Giles-Smith

The new building at the Golf Course on NW 16 St will provide office space for Parks Maintenance Foremen as well as storage space for parks maintenance riding mowers, equipment and chemicals.



Building under construction showing foundational work prior to paint and finishes (top left picture)

Jackie Gleason Park Improvements



Proposed Project Elements:

- New Perimeter Wall – West Side
- New Park Benches
- Playground Canopy
- Low level bleachers for basketball

Milestones

Park Improvements	2018
Wall Completed	January, 2020

New bleachers were installed adjacent to the basketball court to provide seating space

Project Funding	Budget	Purchase	Expense	
		Orders	To Date	Balance
Park Improvements	\$42,458	\$0	\$42,458	\$0
Canopy	64,800	0	64,800	0
Totals	\$107,258	\$0	\$107,258	\$0

Project Status:

- Benches, canopy and concrete pad installation complete
- Wall included in contract for Citywide Wall project
- MBR Construction has installed wall panels and posts

See Individual Report for pictures of completed projects at park

Project Team:

Lead: Vince Miller, PALS Administrative Manager
 Irvin Kiffin, Scott Newton, Jackie Brown-Taylor, Rhea Warner, Desorae Giles-Smith

Gleason Park does not have fencing on the west side where the park abuts residences. The new wall will provide security and improve aesthetics. New benches and repairs to the walkways are also included.

Current Conditions



Construction of the new privacy wall has been completed to replace the mismatched fencing on west side of park.

James Bradley Park Improvements



Proposed Project Elements:

- Amphitheater improvements including new canopy
- Large Pavilion suitable for rentals
- Outdoor Park Furniture

Milestones

Amphitheater Canopy Complete	October, 2020
Pavilion Install Complete	December, 2020

Project Status:

- Bejar Construction completed electrical and utility improvements
- Canopy installation is complete
- Pavilion frame complete

Current Conditions



The new pavilion provides a space for gatherings and events

The new amphitheater canopy has been installed

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$43,994	\$0	\$43,994	\$0
Amphitheater	168,267	0	168,267	0
Pavilion	83,188	0	83,188	0
Outdoor Furn + Landscape	83,514	0	83,514	0
Totals	\$378,963	\$0	\$378,963	\$0

Project Team:

Lead: Vincent Miller, Parks Administrative Manager
 Rickie Ricks, Scott Newton, Desorae Giles-Smith

Bradley Park was established with grant funds to convert a vacant lot into a community park and beautify the neighborhood.

John Mullin Park Improvements



Proposed Project Elements:

- Basketball Courts renovation
- New/Renovated Walking Path
- Renovate Baseball/Cricket Field, Fencing and Dugouts
- Restroom and Sidewalk Renovations
- Outdoor Play Equipment / Furniture

Milestones

Permits Issued	January, 2019
Construction Start	February, 2019
Project Closeout	November, 2019

Renovated basketball courts at Mullin Park

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$79,330	\$0	\$79,330	\$0
Basketball Courts	125,623	0	125,623	0
Walking Path	90,510	0	90,510	0
Fields and Dugouts	40,779	0	40,779	0
Building & Restrooms	119,204	0	119,204	0
Outdoor Furniture	9,500	0	9,500	0
Totals	\$464,946	\$0	\$464,946	\$0

Project Status:

- Waypoint Contracting has completed site work and construction
- Project Team approved final permits and construction work
- Contract included restrooms, walking path, basketball courts and dugouts

Current Conditions



New benches and covers for baseball field

Project Team:

Lead: Scott Newton, Parks & Recreation Director
 Irvin Kiffin, Brian Picinic, Vince Miller, Rhea Warner,
 Desorae Giles-Smith, Kennie Hobbs, Jr.

Renovations to park elements at John Mullin Park on NW 55th Ave will complement the new Pool and Community Center

Renaissance Park Improvements



Proposed Project Elements:

- New Sidewalks
- New Landscaping

Milestones

Playground permit	December, 2023
Walking trail installed	October, 2024

Project Status:

- Funds reallocated from landscaping / sidewalk and grant funding to purchase playground because easements could not be obtained to expand existing park
- Playground installation on hold for review of location and design

An expanded walking trail will be installed in the park

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Sidewalk	\$10,000	\$0	\$0	\$10,000
Landscaping	80,000	0	0	80,000
Trees	10,000	0	0	10,000
Totals	\$100,000	\$0	\$0	\$100,000

Current Conditions



Renaissance Park was created by making use of the vacant land under FPL power lines. Existing playground at south end shown

Project Team:

Lead: Scott Newton, Parks & Recreation Director

Jeff Jones, Rhea Warner, Desorae Giles-Smith

Renaissance Park is a linear passive park on NW 55 Avenue. The City is negotiating for additional right-of-way from adjacent multi-family residential developments and FPL to allow for the park expansion.

Ruth Rothkopf Park Improvements



Proposed Project Elements:

- New Playground Shade Structure
- New Playground Surface

Milestones

Canopy Installed	August, 2017
Playground Turf	October, 2017

A new artificial turf fall zone has been installed at the playground beneath the new canopy

Project Status:

- Playground canopy installed
- New playground surface installation completed
- New signage element for the park transferred to Neighborhood Signs project

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Playground	\$59,745	\$0	\$59,745	\$0
Awning	29,875	0	29,875	0
Totals	\$89,620	\$0	\$89,620	\$0

Current Conditions



Rothkopf Park will get new signage as part of the Neighborhood Signs project

Project Team:

Lead: Vince Miller, Parks Administrative Manager

Irvin Kiffin, Scott Newton, Jackie Brown-Taylor, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Doug Downs, Kennie Hobbs, Jr.

Rothkopf Park is located on Inverrary Boulevard near NW 44 St. The park was upgraded with a new playground and canopy to provide more active amenities for children.

Sadkin Center Improvements



The new awning and paver patio has been completed on north side of building to provide space for outdoor activities

Proposed Project Elements:

- New Scoreboards and Bleachers
- New Weight Room Equipment
- New A/C system for building
- New Picnic Tables and Awning

Milestones

Gym floor contract	August, 2020
Construction start	December, 2020
Gym floor install complete	January, 2021

Project Status:

- Gymdoors Florida completed installation of basketball hoops
- Weight room equipment upgraded
- Gym floor is final element to complete renovation of Sadkin Center

Current Conditions



New gym floor installation is complete

Project Funding	Budget	Purchase Expense		Balance
		Orders	To Date	
Professional Services	\$46,010	\$0	\$46,010	\$0
Building/Gym Renovations	456,828	0	456,828	0
Sports Awning	14,295	0	14,295	0
Totals	\$517,133	\$0	\$517,133	\$0

Project Team:

Lead: Brian Picinic, Parks & Recreation Deputy Director
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith, Kennie Hobbs, Jr.

The Sadkin Center basketball gymnasium and grounds will be updated with new air conditioning, park gate, awning and fitness equipment

Saint George Park Improvements



The new playground installation is complete

Proposed Project Elements:

- Canopy covers for basketball courts
- Playground improvements
- Renovate restrooms
- New field, bleachers, walking trail

Milestones

Playground Install Completed	August, 2021
Courts Completed	February, 2022
Project Closeout	April, 2022

Project Status:

- Bid awarded to Walters Zackria for parking lot, fields, pool design
- Construction completed on courts, playground and restrooms
- Building renovation complete, reopening pending outdoor work
- **See Individual Report for more pictures of building renovations**

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$303,845	\$0	\$206,505	\$97,340
Court Covers	343,701	0	343,701	0
Playground / Walk Trail	136,610	0	84,525	52,085
Restrooms / Building	1,504,784	2,032	1,225,055	277,697
Field Turf/ Bleachers	528,339	0	17,650	510,689
Totals	\$2,817,279	\$2,032	\$1,877,436	\$937,811

Current Conditions



Basketball court floor will be completed early March, 2022

Project Team:

Lead: Brian Picinic, PALS Deputy Director
 Scott Newton, Rhea Warner, Desorae Giles-Smith,
 Kennie Hobbs, Jr.

The major improvement in St George Park will be canopy covers for the basketball courts, which protect from sun and rain allowing more usage.

South Gateway Park Improvements



Proposed Project Elements:

- Repair Pedestrian Bridge
- New Landscaping
- Replace Fountain Pumps
- New Entryway Signage

Milestones

Construction Start	February, 2019
Bridge Complete	September, 2019
Sign	2020

The new fountain and landscaping have been completed

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$29,494	\$0	\$29,494	\$0
Bridge and Signage	268,773	0	268,773	0
Landscaping	23,519	0	225	0
Fountain Pumps	34,200	0	34,200	0
Totals	\$332,692	\$0	\$332,692	\$0

Project Status:

- Sagaris Corporation completed renovations to bridge and landscaping
- Fountain pump installed and operational
- New entryway signage included in Neighborhood Signs project

Current Conditions



New bridge rails and decking have been installed

Project Team:

Lead: Vince Miller, Parks Administrative Manager
 Irvin Kiffin, Scott Newton, Jeff Jones, Desorae Giles-Smith, Kennie Hobbs, Jr.

South Gateway Park is located at Sunrise Blvd and NW 56 Avenue. Renovations include new pumps for the lake fountains, a renovated pedestrian bridge and additional landscaping.

Sports Park Improvements



Proposed Project Elements:

- New Sport Turf baseball/cricket field
- Replace Sport Turf on football field
- New Scoreboard
- Renovate Jogging Trail
- Playground Shade Awning

Milestones

Construction Completed	2020
------------------------	------



The new field turf installation is complete on both the football and soccer field and the baseball and cricket field

Project Status

- Imperial Lighting completed new field lighting installation
- New sports turf and scoreboard installation complete
- Irrigation will be installed or repaired as needed
- **See Individual Report for more pictures of field turf installation**

Project Funding	Budget	Purchase		Expense	
		Orders	To Date	To Date	Balance
Professional Services	\$94,456	\$0	\$94,456	\$0	
Sport Turf	1,008,830	0	1,008,830	0	
Scoreboard	26,474	0	26,474	0	
Lighting	72,690	0	72,690	0	
Totals	\$1,202,450	\$0	\$1,202,450	\$0	

Current Conditions

Project Team:

Lead: Brian Picinic, Parks & Recreation Deputy Director
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner

Sport Turf will replace grass for the baseball - cricket field. A new scoreboard for main field and a new shade structure for playground will be installed.



The new scoreboard at the north end of the main field uses electronic lettering to change team names and statistics

Veterans Park Improvements



Proposed Project Elements:

- Renovation of Building and Pool Area
- Enclose interior courtyard to create new fitness space
- New entry and lobby

Milestones

Building Closed	February, 2020
Construction Start	April, 2020
Building Reopen	October, 2021

The new entrance to Veterans Park is complete

Project Status:

- MDS Builders completing punch list
- Exterior construction complete, finalizing finishes and furnishings
- Fields and outdoor activities open for passive use with limited access
- **See Individual Report for photos of construction in progress**

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Building Renovation	\$2,379,114	\$0	\$2,166,374	\$212,740
Professional Services	89,102	0	89,102	0
Baseball Dugouts	115,877	0	115,877	0
Bleachers	96,702	0	96,702	0
Fencing	96,702	0	96,702	0
Totals	\$2,777,497	\$0	\$2,564,757	\$212,740

Current Conditions



The gym has new equipment and flooring

Project Team:

Lead: Brian Picinic, Parks & Recreation Deputy Director

The community center will be renovated with a new meeting room (improved acoustics in existing room), restrooms and façade. Dugouts, fencing and bleachers will be upgraded.

West Ken Lark Park



The running track installation and striping is complete

Proposed Project Elements:

- Building and Concessions renovation
- Playground, Pavilion, Sign
- Benches and Bleachers
- Parking and Walking Path
- HVAC Replacement

Milestones

Park Closed	December, 2020
Construction Start	January, 2021
Park Open	January, 2023

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$62,256	\$0	\$62,256	\$ 0
Building	1,201,344	0	1,052,476	148,868
Pavilion / Playground	92,459	0	92,459	0
Benches and Bleachers	143,340	0	20,630	122,710
Parking and Walk Path	503,906	0	406,801	97,105
Totals	\$2,003,305	\$0	\$1,634,622	\$368,683

Project Status:

- Park and building completed, building has been re-opened
- Contractor working on final punch list items to close out project
- *See Individual Report for more pictures of construction in progress*

Current Conditions



The new basketball court surface has been installed

Project Team:

Lead: Brian Picinic, Parks & Recreation Deputy Director
 Scott Newton, Rhea Warner, Desorae Giles-Smith,
 Kennie Hobbs, Jr.

West Ken Lark Park will undergo a total renovation, with improvements to the buildings, pavilions and walking trail and new park signage, benches and bleachers.

Westwind Park Improvements



Proposed Project Elements:

- Restroom Renovations and expansion of office/storage space to include meeting room
- Tennis and Basketball Court Renovations

Milestones

Building Re-Open	February, 2020
Basketball Courts Completed & Open	April, 2020

The tennis courts and basketball courts resurfacing have been completed

Project Funding	Budget	Purchase		Expense To Date	Balance
		Orders			
Professional Services	\$77,704	\$0		\$77,704	\$0
Building / Restrooms	489,098	0		489,098	0
Tennis Courts	36,176	0		36,176	0
Totals	\$602,978	\$0		\$602,978	\$0

Project Status:

- Bejar Construction completed building renovations
- Advanced Services completed basketball and tennis courts
- **See Individual Report for more pictures of building renovation**

Existing Conditions

Project Team:

Lead: Vincent Miller, Parks Administrative Manager
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith, Kennie Hobbs, Jr.



The building at Westwind has been renovated inside and outside and has been reopened to the public

The tennis and basketball courts have been resurfaced and have fencing upgrades. The bathroom facilities were renovated as part of building remodeling.

NW 47 Avenue Reconstruction



New landscaping and protective pedestrian fencing has been installed on the NW 47 Ave medians

Proposed Project Elements:

- Resurfacing and widening roadway
- Median and landscaping improvements
- Curbing and drainage

Milestones

Phase V complete	March, 2020
Phase VI complete	May, 2020
Phase VII complete	August, 2020

Projected Status:

- Phase V includes roadway from NW 21 St – NW 24 St
- Phase VI includes roadway from NW 24 St – NW 26 St
- Phase VII includes final construction items, replace sod and completing water mains

Current Conditions



NW 47 Ave has re-opened from NW 26 St south to Sunrise Blvd

Project Funding	Budget	Purchase	Expense	Balance
		Orders	To Date	
Professional Services	\$141,762	\$0	\$141,762	\$0
Construction	1,926,018	0	1,926,018	0
Land Purchase	0	0	0	0
Contingency	0	0	0	0
Totals	\$2,067,780	\$0	\$2,067,780	\$0

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

NW 47 Avenue is a main roadway in East Lauderdale that needs a complete rebuild of the roadway and drainage to support its level of traffic. Improved landscaping will be included.

Sienna Greens Privacy Walls



Proposed Project Elements:

- Obtain easement from HOA
- Install new 8' privacy walls
- New construction to include enhanced landscaping

Milestones

Panels Installed	March, 2019
Landscaping	April, 2019
Project Completion	May, 2019

Project Status:

- West Construction has completed wall panels and posts installation
- Landscaping and irrigation work completed

• **See Individual Report for more pictures of construction**

Current Conditions



West Construction completed panel installation in 2019



West Construction has completed the landscaping and irrigation installation along the new wall

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$42,964	\$0	\$42,964	\$0
Construction	493,955	0	493,955	0
Land Purchase	0	0	0	0
Contingency	0	0	0	0
Totals	\$536,919	\$0	\$536,919	\$0

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

Sienna Greens currently has only landscaping separating the single-family homes from the traffic on both Inverrary and Environ Boulevards.

Estates of Inverrary Privacy Walls



Proposed Project Elements:

- Obtain easements from majority of adjacent property owners
- Demolish existing wall and fences
- New construction to include landscaping where space allows

Milestones

Installation Start	September, 2019
Construction Finish	March, 2020

New landscaping and irrigation has been installed along the entire length of the new wall

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$71,737	\$0	\$71,737	\$0
Construction	514,497	0	514,497	0
Land Purchase	0	0	0	0
Contingency	0	0	0	0
Totals	\$586,234	\$0	\$586,234	\$0

Project Status

- MBR Construction has completed installation of posts and panels
- Landscaping and irrigation installation has started

• **See Individual Report for more pictures of construction**

Current Conditions



The wall panels, caps and decorative elements have all been completed

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

The Estates of Inverrary have a mixture of short walls and fences that do not match the previous wall installations in the area. This project will replace these with the new taller wall and design elements.

Citywide Speed Humps and Roundabouts



Completed Roundabout at NW 9 St & NW 34 Ave with new landscaping installed

Proposed Project Elements:

- New Speed Humps include
 - NW 8 Ct from SR 7 – NW 35 Ave
 - NW 21 St, NW 35 Ave, NW 5 St
 - City Hall, NW 38 Pl, NW 77 Ter
 - NW 70 Ave, NW 71 Ave, NW 72 Ave
- New Roundabouts for traffic calming
 - Locations - NW 9th St and NW 34 Ave; NW 14 Pl at NW 33 Ave

Milestones

Roundabouts complete	May, 2020
----------------------	-----------

Project Status:

- Sun Up Enterprises completed roundabouts within budget
- Speed hump Phases I + II completed
- Concrete Works & Paving selected for ongoing speed hump installation as needed in future

Current Conditions



Speed hump installation has been completed at many new locations throughout Lauderhill

Project Funding	Budget	Purchase Expense		
		Orders	To Date	Balance
Professional Services	\$119,452	\$0	\$107,720	11,732
Construction	479,676	0	434,889	44,787
Contingency	0	0	0	0
Totals	\$599,128	\$0	\$542,609	\$56,519

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

Lauderhill has been installing speed humps for many years based on neighborhood requests and available funding. The GO Bond has provided funding to allow for three additional phases of new speed humps in addition to two new roundabouts for traffic control.

Citywide Median Improvements



Proposed Project Elements:

- Landscaping improvements
- Add and repair irrigation equipment
- New curbing on medians installed

Milestones

NW 12 St finish	April, 2023
NW 21 St start	March, 2024
NW 21 St finish	August, 2024

Project Status:

- NW 33 – 36 - 38 Ave complete
- NW 12 St landscaping, curbing and safety fence under construction
- NW 16 St will be completed by Broward County in conjunction with road improvements

NW 21 Street median improvements are complete

Project	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$97,321	\$0	\$84,148	\$13,173
Median Construction	503,191	0	249,269	253,922
Curbing Construction	325,145	0	325,145	0
Totals	\$925,657	\$0	\$658,562	\$267,095

Current Conditions



Improvements installed by City staff on NW 33 Avenue

Project Team:

Leads: J. Martin Cala, Public Works Dir/City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

City medians have long been a priority in making Lauderhill beautiful. This project will renovate medians throughout Lauderhill.

NW 38 Avenue Improvements



Landscaping and street lighting have been completed on north end

Proposed Project Elements:

- On-street parking
- Pedestrian lighting and street furniture
- Median improvements

Milestones

Construction Start	April, 2020
Infrastructure Complete	April, 2021
Project Complete	August, 2021

Project Status:

- Florida Engineering completed utility installation
- Street repaving, curbing and sidewalks completed
- Lighting and bus stops installed
- **See Individual Report to view more pictures of street improvements**

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$218,896	\$0	\$218,896	\$0
Construction	1,204,866	0	1,204,866	0
Contingency	0	0	0	0
GO Bond Totals	\$1,423,762	\$0	\$1,423,762	\$0
Non-GO Financing	3,363,089	0	3,363,089	0
Project Totals	\$4,786,851	\$0	\$4,786,851	\$0

Current Conditions:



Final work is being completed on south end near NW 16 St

Project Team:

Lead: Zach Davis-Walker, Operations Administrator

This project is part of the Redevelopment Plan for State Road 7, designed to change NW 38 Ave from a warehouse district into a walkable retail and restaurant area.

Land Acquisition for New City Parks



Proposed Project Elements:

- Purchase land for additional City Parks
- Two acquisitions completed
 - St. George Church
 - Zoe Life Church vacant lot

Milestones

St. George site tests	September, 2018
Demo completed at St. George site	October, 2018

The St George Church site, above left, will allow for expansion of the existing St George Park

Project Funding	Budget	Purchase Expense		
		Orders	To Date	Balance
Professional Services	\$9,160	\$0	\$9,160	\$0
Construction	0	0	0	0
Land Purchase	2,531,610	0	2,531,610	0
Contingency	0	0	0	0
Totals	\$2,540,770	\$0	\$2,540,770	\$0

Project Status:

- No further acquisitions planned, sites will be used for new and expanded City parks
- Church demolition was completed by Sainc Corp

Current Conditions



Saint George Church was demolished to clear the land for use in the redevelopment of the park

Project Team:

Lead: Kennie Hobbs, Jr., Interim Deputy City Manager
Desorae Giles-Smith, Steve Tawes

Lauderhill is continually seeking to acquire additional vacant land to minimize the density of development and to provide more open space for residents. The GO Bond funds will allow the City to explore multiple options for adding land that can be used for new and expanded parks.

Southeastern CRA Improvements



Fencing and gates installed at NW 33 Terrace to close road for vehicle and pedestrian access from Broward Blvd

Proposed Project Elements:

- Expansion of Community Redevelopment Area to Broward Blvd, Swap Shop and NW 31 Ave
- Amortize Non-Conforming Uses
- Close NW 33 Terrace north of Broward Blvd at alley
- City staff will install landscaping

Milestones

ULI CRA plan to City	October, 2021
CRA Plan review by County Attorney	October, 2022
Landscaping	December, 2022

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$76,192	\$0	\$76,192	\$0
Construction	37,500	0	37,500	0
Land Purchase	0	0	0	0
Contingency	0	0	0	0
Totals	\$113,692	\$0	\$113,692	\$0

Project Status:

- Automotive uses amortization plan completed and approved
- City staff will design improvements based on NW 38 Ave project

Current Conditions



Plans for Broward Blvd subject to obtaining Right of Way

Project Team:

Lead: Sean Henderson, Deputy Finance Director
 Desorae Giles-Smith, Kennie Hobbs, Leslie Johnson
 GO Management: J. Martin Cala, Kennie Hobbs, Jr.

The Southeastern CRA is a proposed expansion of the Lauderdale Hill Community Redevelopment Agency to focus City resources and grant funds on improving the commercial corridors

Citywide Police Camera System



New poles for the cameras and license plate readers can be combined with solar panels for standalone operation

Proposed Project Elements:

- Cameras installed at City Parks, buildings and facilities, major intersections and entrances to City
- Data storage system at new Police Station

Milestones

Phase II Start	June, 2020
Training Complete	July, 2020
Project Complete	January, 2021

Project Status:

- Rekor Recognition awarded bid
- Total of 73 cameras / license plate readers, 90% installed to date
- Installed cameras have been used to collect evidence for arrests and stolen vehicle recovery

Current Conditions



Most cameras will need to be mounted on new poles to avoid conflict with existing utilities and maximize views

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$399,292	\$0	\$399,292	\$0
Construction	4,353,719	0	4,353,719	0
Contingency	0	0	0	0
Totals	\$4,753,011	\$0	\$4,753,011	\$0

Project Team:

Lead: Doug Downs, MIS Manager

Allen Siegel, Dave Hennessy, Kennie Hobbs, Jr.

The video surveillance system is designed to collect video evidence for criminal investigations but will not be monitored in real time.

Citywide Lighting for Parks and Streets



Proposed Project Elements:

- New and improved lighting in all City parks
- Pedestrian lighting on local streets in critical areas for crime deterrence

Milestones

Lighting Phase II Complete	August, 2020
Phase III Complete	March, 2021

Project Status:

- Completed Phase I lighting at Golf Course, Sadkin Center and Jackie Gleason, John Mullin parks
- Phase II – West Ken Lark Park, St George, Westwind, Veterans Park completed
- Phase III - Lieberman Park completed

New pedestrian lighting installed at Gleason Park

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$173,664	\$0	\$74,535	\$99,129
Lighting	1,169,789	2,695	881,957	285,137
Contingency	44,454	0	0	44,454
Totals	\$1,387,907	\$2,695	\$956,492	\$428,720

Current Conditions



Older lighting replaced in parks was not energy efficient and exceeded light spill standards

Project Team:

Lead: Scott Newton, PALS Assistant Director
 Allen Siegel, Dave Hennessy, Brian Picinic, Buddy Shelton, Kennie Hobbs, Jr.

This project will add and upgrade pedestrian lighting for safety on local streets and in City parks. New lighting will also be installed in parking lots in City parks for improved visibility and safety.

Police Body Cameras and Building Expansion



Conceptual elevation drawing of the police building expansion

Proposed Project Elements:

- Body cameras for all uniformed police officers
- Video storage to be included on site and paid from operations
- Building two-story design to accommodate future expansion

Milestones	Body Cameras
Body Camera System Operational	July, 2019
Milestones	Building
New Building Design Complete	2024
Construction Start	On Hold

Project Funding	Purchase Budget	Expense Orders	Expense To Date	Expense Balance
Professional Services	\$151,626	\$0	\$127,406	\$24,220
Body Cameras	465,760	0	465,760	0
Building Expansion	3,418,208	0	35,533	3,382,675
GO Bond Totals	\$4,035,594	\$0	\$628,699	\$3,406,895

Project Status: Body Cameras

- Police Department completed field training and system now operational
- Install completed for 105 police cars
- All Officers use body cameras

Project Status: Building

- 4 first round bids all over budget
- Project is on hold pending review of design and budget
- Additional funding sources are being evaluated to complete a building that fulfills future requirements

Project Team:

Lead: Allen Siegel, Deputy Police Chief

Doug Downs, Dave Hennessy, Kennie Hobbs, Jr.

Body cameras for uniformed Police Officers are a priority of the City Commission. The building expansion for training and storage has been in the 5-year Capital Plan and will be completed with GO and other funds.