# Citywide Median Improvements





NW 21 Street median improvements are complete

Project		Purchase	Expense	
Funding	Budget	Orders	To Date	Balance
Professional Services	\$97,321	\$0	\$84,148	\$13,173
Median Construction	503,191	0	249,269	253,9220
Curbing Construction	325,145	0	325,145	0
Totals	\$925,657	\$0	\$658,562	\$267,095

#### Project Team:

Leads: J. Martin Cala, Public Works Dir/City Engineer Tamica Dennis, Kennie Hobbs, Jr.

City medians have long been a priority in making Lauderhill beautiful. This project will renovate medians throughout Lauderhill.

### **Proposed Project Elements:**

- Landscaping improvements
- Add and repair irrigation equipment
- New curbing on medians installed

#### **Milestones**

Mr.II			
NW 21 St f	<sup>:</sup> inish	August, 2024	
NW 21 St s	tart	March, 2024	
NW 12 St f	inish	April, 2023	

# Project Status:

- NW 33 36 38 Ave complete
- NW 12 St landscaping, curbing and safety fence under construction
- NW 16 St will be completed by Broward County in conjunction with road improvements

## **Current Conditions**



Improvements installed by City staff on NW 33 Avenue