

Citywide Speed Humps and Roundabouts



Completed Roundabout at NW 9 St & NW 34 Ave with new landscaping installed

Proposed Project Elements:

- New Speed Humps include
 - NW 8 Ct from SR 7 – NW 35 Ave
 - NW 21 St, NW 35 Ave, NW 5 St
 - City Hall, NW 38 Pl, NW 77 Ter
 - NW 70 Ave, NW 71 Ave, NW 72 Ave
- New Roundabouts for traffic calming
 - Locations - NW 9th St and NW 34 Ave; NW 14 Pl at NW 33 Ave

Milestones

Roundabouts complete	May, 2020
----------------------	-----------

Project Status:

- Sun Up Enterprises completed roundabouts within budget
- Speed hump Phases I + II completed
- Concrete Works & Paving selected for ongoing speed hump installation as needed in future

Project Funding	Budget	Purchase Expense		
		Orders	To Date	Balance
Professional Services	\$119,452	\$0	\$107,720	11,732
Construction	479,676	0	434,889	44,787
Contingency	0	0	0	0
Totals	\$599,128	\$0	\$542,609	\$56,519

Current Conditions



Speed hump installation has been completed at many new locations throughout Lauderhill

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

Lauderhill has been installing speed humps for many years based on neighborhood requests and available funding. The GO Bond has provided funding to allow for three additional phases of new speed humps in addition to two new roundabouts for traffic control.