

# Stormwater Drainage Projects



Completed swale on NW 17 Court after work by Weekley Construction to lower and re-sod

Project Funding	Budget	Purchase	Expense	
		Orders	To Date	Balance
Culvert Improvements	\$500,000	\$335,678	\$66,614	\$97,708
Swale Improvements	573,998	76,098	354,329	143,571
Canals and Equipment	966,827	545,971	267,203	153,653
Drainage Projects	433,520	243,683	104,205	85,632
<b>Totals</b>	<b>\$2,474,345</b>	<b>\$1,201,430</b>	<b>\$792,351</b>	<b>\$480,564</b>

## Project Status:

- Shenandoah awarded bid for culvert improvements
- Equipment ordered, delivery date dependent on manufacturer
- Oakland Park Blvd culvert needs redesign to address FDOT issues
- Shenandoah will mobilize to NW 44 St culvert during redesign

## Milestones

Swale clearing and tree trimming	Ongoing 2024
NW 44 St culvert construction	December, 2024
Turnpike east contract award	February, 2025
Turnpike east drainage start	March, 2025

## Proposed Project Elements:

- Tree trimming to eliminate overhanging branches and roots in canals
- Culvert improvements including upgrade at Oakland Park Boulevard
- Capital equipment including tractor and mobile spray equipment
- Swale improvements and reconfiguration
- Drainage project east side of Turnpike



Project areas for drainage improvements east of Florida Turnpike