

James Bradley Park Improvements



New amenities will include an amphitheater similar to the existing one in Ilene Lieberman Park

Proposed Project Elements:

- Amphitheater
- Pavilion
- Outdoor Park Furniture

Milestones

Conceptual Plan	January, 2017
Design/Bid Plans	May, 2017
Bid Award	August, 2017
Construction Begins	October, 2017

Project Funding	Budget	Purchase	Expense	Balance
		Orders	To Date	
Amphitheater	\$ 189,800	0	0	\$ 189,800
Pavilion	95,000	0	0	95,000
Outdoor Furniture	115,200	0	0	115,200
Totals	\$ 400,000	0	0	\$ 400,000

Project Status:

- Obtaining survey information for roadway and utility locations
- Project Team developing conceptual plans and cost estimates for various improvement options

Current Conditions



Bradley Park will have amenities added to increase utilization by the community

Project Team:

Lead: Vincent Miller, Park Supervisor

Rickie Ricks, Scott Newton, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Bradley Park was established with grant funds to convert a vacant lot into a community park and beautify the neighborhood. The GO funds will be used to add amenities to the park to provide more opportunities for park utilization.