

NW 47 Avenue Reconstruction



The NW 56 Avenue project from 2005 GO will be a model for the work planned for NW 47 Avenue

Proposed Project Elements:

- Resurfacing and widening roadway
- Median and landscaping improvements
- Curbing and drainage

Milestones

Conceptual Plan	December, 2016
Design/Bid Plans	April, 2017
Bid Award	July, 2017
Construction Begins	September, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 250,000	0	0	\$ 250,000
Construction	2,000,000	0	0	2,000,000
Land Purchase	0	0	0	0
Contingency	250,000	0	0	250,000
Totals	\$2,500,000	0	0	\$2,500,000

Project Status:

- Obtaining survey information for roadway and utility locations
- Project Team developing conceptual plans and cost estimates for various improvement options

Current Conditions



NW 47 Avenue in East Lauderhill

Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolana Todd, Don Giancoli, Doug Downs

NW 47 Avenue is a main roadway in East Lauderhill that needs a complete rebuild of the roadway and drainage to support its level of traffic. Landscaping will also be added.