

Westwind Park Improvements



Staff is preparing cost estimates to renovate the existing restrooms or to add new restrooms to the building

Proposed Project Elements:

- Restroom Renovations
- Tennis and Basketball Court Renovations

Milestones

Conceptual Plan	January, 2017
Design/Bid Plans	May, 2017
Bid Award	August, 2017
Construction Begins	October, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Restrooms	\$ 575,000	0	0	\$ 575,000
Tennis Courts	125,000	0	0	125,000
Totals	\$ 700,000	0	0	\$ 700,000

Project Status:

- Project Team developing plans, cost estimates and bid documents for improvement options

Project Team:

Lead: Vincent Miller, Park Supervisor

Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolan Todd, Don Giancoli

The tennis and basketball courts will be resurfaced and have fencing upgrades. The bathroom facilities will also be extensively renovated.

Current Conditions



Westwind Park's basketball courts and fencing will be renovated