

Citywide Median Improvements



Attractive medians create a positive impression for residents and visitors

Proposed Project Elements:

- Landscaping improvements
- Add and repair irrigation equipment
- Curbing and drainage where necessary

Milestones

Conceptual Plan	April, 2016
Design/Bid Plans	July, 2017
Bid Award	September, 2017
Construction Begins	December, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 100,000	0	0	\$ 100,000
Construction	800,000	0	0	800,000
Land Purchase	0	0	0	0
Contingency	100,000	0	0	100,000
Totals	\$1,000,000	0	0	\$1,000,000

Project Status:

- Engineering firm selected, meetings scheduled in December to confirm contract and begin project design and cost estimates
- Project team developing priority list for median reconstruction

Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolan Todd, Don Giancoli, Doug Downs

City medians have long been a priority in making Lauderdale beautiful. This project will continue that work by adding additional landscaping and renovating older medians.

Current Conditions



Median landscaping is difficult because space constraints limit variety and health of plantings