

Citywide Speed Humps and Roundabouts



New roundabout installed on NW 34 Avenue

Project	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 100,000	0	0	\$ 100,000
Construction	800,000	0	0	800,000
Land Purchase	0	0	0	0
Contingency	100,000	0	0	100,000
Totals	\$1,000,000	0	0	\$1,000,000

Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Lauderhill has been installing speed humps for many years based on neighborhood requests and available funding. The GO Bond will allow for speed humps and roundabouts where needed.

Proposed Project Elements:

- New Speed Humps
 - Current petitions include
 - 8500-8600 NW 46 Ct
 - 1400-1600 NW 33 Ter
 - 3200 block NW 5 St
- New Roundabouts for traffic calming in residential areas
 - Proposed location NW 33 Ave and NW 14 St

Milestones

Design/Bid Plans	March, 2017
Bid Award	April, 2017
Construction Begins	June, 2017

Project Status:

- Obtaining survey information for roadway and utility locations
- Project Team developing priority list for speed humps improvements

Current Conditions



Speed humps are currently installed in many residential areas