

# John Mullin Park Improvements



John Mullin Park Restroom Building - After Park, Recreational, Leisure and Cultural Projects

## Proposed Project Elements:

- Basketball Courts renovation
- New Walking Path
- Renovate Baseball Fields and Dugouts
- Restroom Renovations
- Outdoor Play Equipment / Furniture

## Milestones

Conceptual Plan	January, 2017
Design/Bid Plans	May, 2017
Bid Award	August, 2017
Construction Begins	October, 2017

## Project Status:

- Architect selected to develop 30% plans for design/build bid
- Meetings in December to confirm architect and to discuss project scope and costs

Project Funding	Budget	Purchase Expense		Balance
		Orders	To Date	
Basketball Courts	\$ 190,000	0	0	\$ 190,000
Walking Path	250,000	0	0	250,000
Fields and Dugouts	60,000	0	0	60,000
Restroom Renovations	250,000	0	0	250,000
Outdoor Furniture	50,000	0	0	50,000
<b>Totals</b>	<b>\$ 800,000</b>	<b>0</b>	<b>0</b>	<b>\$ 800,000</b>

## Current Conditions



The restrooms at Mullin Park will be renovated

## Project Team:

Lead: Scott Newton, Assistant Director, PALS

Irvin Kiffin, Brian Picinic, Vince Miller, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Improvements at John Mullin Park on NW 55<sup>th</sup> Street are designed to bring the entire park up to the standards of the new Pool and Community Center