

West Ken Lark Park Improvements



Among the many improvements planned is a new pavilion that may be similar to this recent addition at Ilene Lieberman Park

Proposed Project Elements:

- Building and Concessions renovation
- Playground and Sign
- Pavilion
- Benches and Bleachers
- Parking and Walking Path

Milestones

Conceptual Plan	January, 2017
Design/Bid Plans	May, 2017
Bid Award	August, 2017
Construction Begins	December, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Expense Balance
Building	\$1,015,000	0	0	\$1,015,000
Playground and Sign	10,000	0	0	10,000
Pavilion	75,000	0	0	75,000
Benches and Bleachers	200,000	0	0	200,000
Parking and Walking Path	300,000	0	0	300,000
Totals	\$1,600,000	0	0	\$1,600,000

Project Status:

- Architect selected to develop 30% plans for design/build bid
- Meetings in December to confirm architect and to discuss project scope and costs

Project Team:

Lead: Brian Picinic, Operations Administrator, PALS
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean
 Henderson, Yolan Todd, Don Giancoli

West Ken Lark Park will undergo a total renovation, with improvements to the buildings, pavilions and walking trail and new park signage, benches and bleachers.

Current Conditions



Upgrading and adding to the parking at West Ken Lark Park is a priority