

Jackie Gleason Park Improvements



Example of new Playground Canopy at Maye Jenkins Park

Proposed Project Elements:

- New Perimeter Fencing – West Side
- New Park Benches
- Playground Canopy

Milestones

Equipment Purchases	February, 2017
RFP for Contract Improvements	June, 2017
Bid Award	September, 2017
Construction Begins	November, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Fence and Furnishings	\$ 165,000	0	0	\$ 165,000
Sign	10,000	0	0	10,000
Totals	\$ 175,000	0	0	\$ 175,000

Project Status:

- Project Team researching School Board contracts for prices on equipment purchases
- Purchase orders being prepared for approval by City Commission in January

Project Team:

Lead: Vince Miller, Park Supervisor

Irvin Kiffin, Scott Newton, Jackie Brown-Taylor, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

Gleason Park does not have fencing on the west side where the park abuts residences. The new fence will provide security and improve aesthetics. New benches and repairs to the walkways are also included.

Current Conditions



The fencing on the west side will be replaced with security picket fence in place around other three sides of park