

NW 47 Avenue Reconstruction



The NW 56 Avenue project from 2005 GO will be a model for the work planned for NW 47 Avenue

Proposed Project Elements:

- Resurfacing and widening roadway
- Median and landscaping improvements
- Curbing and drainage

Milestones

Design/Bid Plans	April, 2017
Bid Award	July, 2017
Construction Begins	September, 2017

Project Status:

- 30% conceptual plans completed by Langan Engineering for City staff review
- Community meeting to be scheduled when staff completes review

Current Conditions



NW 47 Avenue in East Lauderhill will be completely renovated. The design is challenging because of the limited right-of-way available so plans will be reviewed by staff and community before proceeding.

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 250,000	109,422	19,100	\$ 121,478
Construction	2,000,000	0	0	2,000,000
Land Purchase	0	0	0	0
Contingency	250,000	0	0	250,000
Totals	\$2,500,000	0	0	\$2,500,000

Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolana Todd, Don Giancoli, Doug Downs

NW 47 Avenue is a main roadway in East Lauderhill that needs a complete rebuild of the roadway and drainage to support its level of traffic. Landscaping will also be added.