

Wolk Park Improvements



Wolk Park - After
City of Lauderdale Hills

Park, Recreational, Leisure and Cultural Projects

Proposed Project Elements:

- New Building Addition
- Rehab Tennis Courts and Pool
- New Fencing
- New Shade Awning

Milestones

Conceptual Plan	February, 2017
Design/Bid Plans	April, 2017
Bid Award	July, 2017
Construction Begins	September, 2017

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Building	\$1,210,000	0	0	\$1,210,000
Awning	50,000	0	0	50,000
Fencing	150,000	0	0	150,000
Tennis Court and Pool	390,000	0	0	390,000
Totals	\$1,800,000	0	0	\$1,800,000

Project Status:

- Project team met with architectural firm, Saltz Michelson, to discuss design options and construction costs
- Architect submitted cost proposal for 30% plans for design build, scheduled for January Commission agenda

Project Team:

Lead: Scott Newton, Assistant Director PALS

Irvin Kiffin, Brian Picinic, Vince Miller, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolana Todd, Don Giancoli

The building at Wolk Park will be renovated to provide additional office and storage space. The tennis courts and pool will be renovated and new fencing added.

Current Conditions



The park buildings will be renovated along with numerous improvements to the park amenities