

# Citywide Speed Humps and Roundabouts



New roundabout installed on NW 34 Avenue

Project	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 100,000	0	0	\$ 100,000
Construction	800,000	0	0	800,000
Land Purchase	0	0	0	0
Contingency	100,000	0	0	100,000
<b>Totals</b>	<b>\$1,000,000</b>	<b>0</b>	<b>0</b>	<b>\$1,000,000</b>

**Project Team:**

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Lauderhill has been installing speed humps for many years based on neighborhood requests and available funding. The GO Bond will allow for speed humps and roundabouts where needed.

**Proposed Project Elements:**

- New Speed Humps
  - Current petitions include
  - 8500-8600 NW 46 Ct
  - 1400-1600 NW 33 Ter
  - 3200 block NW 5 St
- New Roundabouts for traffic calming
  - Possible locations include NW 14 St and NW 33 Ave; NW 47 Ave; NW 38 Ave

**Milestones**

Speed Hump Bid	March, 2017
Bid Award	April, 2017
Construction Begins	June, 2017

**Project Status:**

- Procuring contractor quotes for first phase of speed hump construction
- Project Team will meet with Corradino Engineering to develop scope and costs for roundabouts

**Current Conditions**



Speed humps are currently installed in many residential areas