

John Mullin Park Improvements



John Mullin Park Restroom Building - After Park, Recreational, Leisure and Cultural Projects

Proposed Project Elements:

- Basketball Courts renovation
- New Walking Path
- Renovate Baseball Fields and Dugouts
- Restroom Renovations
- Outdoor Play Equipment / Furniture

Milestones

Conceptual Plan	March, 2017
Design/Bid Plans	May, 2017
Bid Award	August, 2017
Construction Begins	October, 2017

Project Status:

- Schedule meeting with Flynn Engineering, selected as alternate firm
- Flynn Engineering will submit cost proposal for design and bid documents

Project Funding	Budget	Purchase Expense		Balance
		Orders	To Date	
Basketball Courts	\$ 190,000	0	0	\$ 190,000
Walking Path	250,000	0	0	250,000
Fields and Dugouts	60,000	0	0	60,000
Restroom Renovations	250,000	0	0	250,000
Outdoor Furniture	50,000	0	0	50,000
Totals	\$ 800,000	0	0	\$ 800,000

Project Team:

Lead: Scott Newton, Assistant Director, PALS

Irvin Kiffin, Brian Picinic, Vince Miller, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Improvements at John Mullin Park on NW 55th Street are designed to bring the entire park up to the standards of the new Pool and Community Center

Current Conditions



The restrooms at Mullin Park will be renovated