

Ruth Rothkopf Park Improvements



A new shade structure for the playground will be installed

Proposed Project Elements:

- New Playground Shade Structure
- New Playground Surface
- New Park Entrance Sign

Milestones

Equipment Purchases	February, 2017
Construction Begins	June, 2017
Completion	December, 2017

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Playground	\$ 60,000	0	0	\$ 60,000
Awning	30,000	0	0	30,000
Fountain/Sign	10,000	0	0	10,000
Totals	\$ 100,000	0	0	\$ 100,000

Project Status:

- Piggy-back contracts approved by Commission for equipment purchases
- Purchase orders being prepared by PALS for equipment and installation
- Items over \$30,000 will need approval by City Commission

Project Team:

Lead: Vince Miller, Park Supervisor

Irvin Kiffin, Scott Newton, Jackie Brown-Taylor, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

Rothkopf Park is located on Inverrary Boulevard and will be upgraded to provide more active amenities for children.

Current Conditions



The Park Entrance sign will be upgraded to the new City design