

# West Ken Lark Park Improvements



Among the many improvements planned is a new pavilion that may be similar to this recent addition at Ilene Lieberman Park

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Building	\$1,015,000	0	0	\$1,015,000
Playground and Sign	10,000	0	0	10,000
Pavilion	75,000	0	0	75,000
Benches and Bleachers	200,000	0	0	200,000
Parking and Walking Path	300,000	0	0	300,000
<b>Totals</b>	<b>\$1,600,000</b>	<b>0</b>	<b>0</b>	<b>\$1,600,000</b>

## Project Team:

Lead: Brian Picinic, Operations Administrator, PALS  
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,  
 Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolan Todd, Don Giancoli

West Ken Lark Park will undergo a total renovation, with improvements to the buildings, pavilions and walking trail and new park signage, benches and bleachers.

## Proposed Project Elements:

- Building and Concessions renovation
- Playground, Pavilion, Sign
- Benches and Bleachers
- Parking and Walking Path

## Milestones

Conceptual Plan	March, 2017
Design/Bid Plans	May, 2017
Bid Award	August, 2017
Construction Begins	December, 2017

## Project Status:

- Project team met with architectural firm, Saltz Michelson, to discuss design options and construction costs
- Proposal for 30% plans for design build to be submitted to City Commission in February

## Current Conditions



Upgrading and adding to the parking at West Ken Lark Park is a priority