

James Bradley Park Improvements



New amenities will include a pavilion, such as this example from Central Broward Regional Park, to accommodate family and group activities

Proposed Project Elements:

- Amphitheater
- Pavilion
- Outdoor Park Furniture

Milestones

Design Proposal on Commission agenda	March, 2017
Design/Bid Plans	May, 2017
Bid Award	August, 2017
Construction Begins	October, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Amphitheater	\$ 189,800	0	0	\$ 189,800
Pavilion	95,000	0	0	95,000
Outdoor Furniture	115,200	0	0	115,200
Totals	\$ 400,000	0	0	\$ 400,000

Project Status:

- Project team attended HOA meeting in February to get additional community input on amenities
- Landscape Architect firm, Calvin Giordano, will submit cost proposal for design and bid documents

Project Team:

Lead: Vincent Miller, Park Supervisor

Rickie Ricks, Scott Newton, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Bradley Park was established with grant funds to convert a vacant lot into a community park and beautify the neighborhood. The GO funds will be used to add amenities to the park to provide more opportunities for park utilization.

Current Conditions



Bradley Park will have amenities added to increase utilization by the community