

Jackie Gleason Park Improvements



Example of the Playground Canopy that will be installed at Jackie Gleason Park

Proposed Project Elements:

- New Perimeter Wall – West Side
- New Park Benches
- Playground Canopy

Milestones

Furnishing Installation	May, 2017
RFP for Canopy	June, 2017
Bid Award	September, 2017
Construction Begins	November, 2017

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Fence and Furnishings	\$ 165,000	52,685	0	\$ 112,315
Sign	10,000	0	0	10,000
Totals	\$ 175,000	0	0	\$ 122,315

Project Status:

- Piggy-back contracts approved by Commission for equipment purchases
- Purchase orders issued for benches and trash receptacles

Project Team:

Lead: Vince Miller, Park Supervisor

Irvin Kiffin, Scott Newton, Jackie Brown-Taylor, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Gleason Park does not have fencing on the west side where the park abuts residences. The new fence will provide security and improve aesthetics. New benches and repairs to the walkways are also included.

Current Conditions



A wall will be installed on west side of park. Currently, the fencing is a combination of wood and chain-link fences owned by adjacent homeowners.