

# Citywide Median Improvements



Attractive medians create a positive impression for residents and visitors

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 100,000	0	0	\$ 100,000
Construction	800,000	0	0	800,000
Land Purchase	0	0	0	0
Contingency	100,000	0	0	100,000
<b>Totals</b>	<b>\$1,000,000</b>	<b>0</b>	<b>0</b>	<b>\$1,000,000</b>

## Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

City medians have long been a priority in making Lauderdale beautiful. This project will continue that work by adding additional landscaping and renovating older medians.

## Proposed Project Elements:

- Landscaping improvements
- Add and repair irrigation equipment
- Curbing and drainage where necessary

## Milestones

Concrete Work	April, 2017
Conceptual Plan	July, 2017
Bid Award	October, 2017
Construction Begins	December, 2017

## Project Status:

- Soliciting additional engineering proposals for median design standards and bid documents
- Project Team will meet with Keith & Schnars Engineering to review scope of project and design fees

## Current Conditions



Median landscaping is difficult because space constraints limit variety and health of plantings