

Veterans Park Improvements



Conceptual design for renovations to Veterans Park

Project Funding	Budget	Purchase		Expense	
		Orders	To Date	Balance	
Building Renovation	\$1,955,000	0	0	\$1,955,000	
Baseball Dugouts	120,000	0	0	120,000	
Bleachers	100,000	0	0	100,000	
Fencing	100,000	0	0	100,000	
Totals	\$2,275,000	0	0	\$2,275,000	

Project Team:

Lead: Brian Picinic, PALS Operations Administrator
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean
 Henderson, Yolán Todd, Don Giancoli

The PALS building and community center will be renovated inside and out with new meeting rooms, restrooms and façade. The baseball fields will be upgraded with dugouts, fencing and bleachers.

Proposed Project Elements:

- Complete Building Renovation
- Renovation of Baseball Dugouts
- New Fencing
- New Bleachers

Milestones

Design Proposal on Commission agenda	March, 2017
Design/Bid Plans	June, 2017
Bid Award	September, 2017
Construction Begins	November, 2017

Project Status:

- Synalovski Romanik, architect, submitted cost proposal for design
- Project team will present conceptual plans at April HOA meeting at Veterans Park

Current Conditions



Renovation of baseball fencing and dugouts is planned for Veterans Park