

West Ken Lark Park Improvements



The limited space at West Ken Lark Park will impact the design and location of improvements available

Proposed Project Elements:

- Building and Concessions renovation
- Playground, Pavilion, Sign
- Benches and Bleachers
- Parking and Walking Path

Milestones

Design/Bid Plans	May, 2017
Bid Award	August, 2017
Construction Begins	December, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Building	\$1,015,000	0	0	\$1,015,000
Playground and Sign	10,000	0	0	10,000
Pavilion	75,000	0	0	75,000
Benches and Bleachers	200,000	0	0	200,000
Parking and Walking Path	300,000	0	0	300,000
Totals	\$1,600,000	0	0	\$1,600,000

Project Status:

- Saltz Michelson, architect, proposal for design and bid documents approved by City Commission
- Project will be bid with alternates to determine costs
- Additional meeting will be scheduled with HOA to discuss options within budget

Project Team:

Lead: Brian Picinic, Operations Administrator, PALS
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean
 Henderson, Yolán Todd, Don Giancoli

West Ken Lark Park will undergo a total renovation, with improvements to the buildings, pavilions and walking trail and new park signage, benches and bleachers.

Current Conditions



Upgrading and adding to the parking at West Ken Lark Park is a priority