

Citywide Speed Humps and Roundabouts



New roundabout installed on NW 34 Avenue

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 100,000	0	0	\$ 100,000
Construction	800,000	26,950	0	773,050
Land Purchase	0	0	0	0
Contingency	100,000	0	0	100,000
Totals	\$1,000,000	26,950	0	\$ 973,050

Project Team:

Lead: Charlie Cuyler, Public Works Director

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Lauderhill has been installing speed humps for many years based on neighborhood requests and available funding. The GO Bond will allow for speed humps and roundabouts where needed.

Proposed Project Elements:

- New Speed Humps petitions include
 - 3200 block NW 5 St
 - West Wind and Veterans Parks
- New Roundabouts for traffic calming
 - Possible locations include NW 14 St and NW 33 Ave; NW 47 Ave; NW 38 Ave

Milestones

Construction Begins May, 2017

Project Status:

- Purchase Order issued for speed humps at following locations
 - 11 Ct at 47-50 Ave
 - 16 St & 33 Ter at 32/33 Ave
 - 46 Ct at 86 Ter/85 Ave
 - 47 St at 77 Ter/79 Ave
- Project Team will meet with McMahon Engineering to develop scope and costs for roundabouts

Current Conditions



Speed humps are currently installed in many residential areas