

Jackie Gleason Park Improvements



Example of the Playground Canopy that will be installed at Jackie Gleason Park

Proposed Project Elements:

- New Perimeter Wall – West Side
- New Park Benches
- Playground Canopy

Milestones

Furnishing Installation	May, 2017
Canopy Installation	June, 2017
Wall Design/RFP	September, 2017
Wall Installation	November, 2017

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Fence and Furnishings	\$ 165,000	92,585	0	\$ 72,415
Sign	10,000	0	0	10,000
Totals	\$ 175,000	92,585	0	\$ 82,415

Project Status:

- Canopy purchase order issued
- Benches and trash receptacles ordered
- Wall construction concurrent with Citywide walls project

Current Conditions



A wall will be installed on west side of park. Currently, the fencing is a combination of wood and chain-link fences owned by adjacent homeowners.

Project Team:

Lead: Vince Miller, Park Supervisor

Irvin Kiffin, Scott Newton, Jackie Brown-Taylor, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Gleason Park does not have fencing on the west side where the park abuts residences. The new fence will provide security and improve aesthetics. New benches and repairs to the walkways are also included.