

John Mullin Park Improvements



John Mullin Park Restroom Building - After Park, Recreational, Leisure and Cultural Projects City of Lauderdale, Florida

Proposed Project Elements:

- Basketball Courts renovation
- New Walking Path
- Renovate Baseball Fields and Dugouts
- Restroom Renovations
- Outdoor Play Equipment / Furniture

Milestones

| | |
|--------------------------------------|---------------|
| Design Proposal on Commission agenda | May, 2017 |
| Design/Bid Plans | July, 2017 |
| Bid Award | August, 2017 |
| Construction Begins | October, 2017 |

| Project Funding | Budget | Purchase Expense | | Balance |
|----------------------|-------------------|------------------|----------|-------------------|
| | | Orders | To Date | |
| Basketball Courts | \$ 190,000 | 0 | 0 | \$ 190,000 |
| Walking Path | 250,000 | 0 | 0 | 250,000 |
| Fields and Dugouts | 60,000 | 0 | 0 | 60,000 |
| Restroom Renovations | 250,000 | 0 | 0 | 250,000 |
| Outdoor Furniture | 50,000 | 0 | 0 | 50,000 |
| Totals | \$ 800,000 | 0 | 0 | \$ 800,000 |

Project Status:

- Project team met with alternate design firm, Flynn Engineering
- Flynn Engineering will submit cost proposal for design and bid documents

Current Conditions



The restrooms at Mullin Park will be renovated

Project Team:

Lead: Scott Newton, Assistant Director, PALS

Irvin Kiffin, Brian Picinic, Vince Miller, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

Improvements at John Mullin Park on NW 55th Street are designed to bring the entire park up to the standards of the new Pool and Community Center