

Saint George Park Improvements



Conceptual design for basketball court coverings

Proposed Project Elements:

- Canopy covers for basketball courts
- Playground improvements
- Renovate tennis courts
- Walking trail addition
- Renovate restrooms
- New sports field and bleachers

Milestones

Design/Bid Plans	June, 2017
Bid Award	September, 2017
Construction Begins	October, 2017

Project Status:

- Purchase order issued to Synalovski Romanik Saye, architects, for design and preparation of bid documents

Project	Purchase Budget	Expense Orders	To Date	Balance
Court Covers	\$ 500,000	100,000	0	\$ 400,000
Playground/ Tennis Court	120,000	0	0	120,000
Walking Trail	175,000	0	0	175,000
Restrooms	300,000	69,850	0	230,150
Field Turf/ Bleachers	605,000	0	0	605,000
Totals	\$1,700,000	169,850	0	\$1,530,150

Budget above allocates design contract. Budget will be adjusted among projects based on construction bids

Project Team:

Lead: Brian Picinic, PALS Operations Administrator
Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean
Henderson, Yolanda Todd, Don Giancoli, Doug Downs

The major improvement in St George Park will be canopy covers for the basketball courts, which will protect from sun and rain and allow for more usage by the community.

Current Conditions



The Community Center will be renovated along with numerous improvements to the park amenities