

Veterans Park Improvements



Conceptual design for renovations to Veterans Park

Project Funding	Budget	Purchase		Expense To Date	Balance
		Orders			
Building Renovation	\$1,955,000	82,450		0	\$1,872,550
Baseball Dugouts	120,000	0		0	120,000
Bleachers	100,000	0		0	100,000
Fencing	100,000	0		0	100,000
Totals	\$2,275,000	82,450		0	\$2,192,550

Project Team:

Lead: Brian Picinic, PALS Operations Administrator
Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli

The PALS building and community center will be renovated inside and out with new meeting rooms, restrooms and façade. The baseball fields will be upgraded with dugouts, fencing and bleachers.

Proposed Project Elements:

- Complete Building Renovation
- Renovation of Baseball Dugouts
- New Fencing
- New Bleachers

Milestones

Design/Bid Plans	June, 2017
Bid Award	September, 2017
Construction Begins	November, 2017

Project Status:

- Commission approved proposal by Synalovski Romanik Saye, architect, for design and bid documents
- Project team will present design plans at future public meeting

Current Conditions



Renovation of baseball fencing and dugouts is planned for Veterans Park