

Wolk Park Improvements



Wolk Park - After
City of Lauderdale, Florida
Park, Recreational, Leisure and Cultural Projects

Proposed Project Elements:

- New Building Addition
- Rehab Tennis Courts and Pool
- New Fencing
- New Shade Awning

Milestones

Design/Build Plans	May, 2017
Bid Award	July, 2017
Construction Begins	September, 2017

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Building	\$1,210,000	56,450	0	\$1,153,550
Awning	50,000	0	0	50,000
Fencing	150,000	0	0	150,000
Tennis Court and Pool	390,000	0	0	390,000
Totals	\$1,800,000	56,450	0	\$1,743,550

Project Status:

- Purchase order issued to architectural firm, Saltz Michelson, to prepare design
- Project to be bid as design-build
- Purchase order issued to Avirom and Associates for survey

Project Team:

Lead: Scott Newton, Assistant Director PALS

Irvin Kiffin, Brian Picinic, Vince Miller, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolana Todd, Don Giancoli

The building at Wolk Park will be renovated to provide additional office and storage space. The tennis courts and pool will be renovated and new fencing added.

Current Conditions



The park buildings will be renovated along with numerous improvements to the park amenities