

Citywide Lighting for Parks and Streets



Proposed Project Elements:

- New and improved lighting in all City parks
- Pedestrian lighting on local streets in critical areas for crime deterrence

Milestones

Lighting Phase II Complete	August, 2020
Phase III Complete	March, 2021

Project Status:

- Completed Phase I lighting at Golf Course, Sadkin Center and Jackie Gleason, John Mullin parks
- Phase II – West Ken Lark Park, St George, Westwind, Veterans Park completed
- Phase III - Lieberman Park completed

Current Conditions



Older lighting replaced in parks was not energy efficient and exceeded light spill standards

New pedestrian lighting installed at Gleason Park

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$173,664	\$0	\$74,535	\$99,129
Lighting	1,169,789	2,695	881,957	285,137
Contingency	44,454	0	0	44,454
Totals	\$1,387,907	\$2,695	\$956,492	\$428,720

Project Team:

Lead: Scott Newton, PALS Assistant Director
 Allen Siegel, Dave Hennessy, Brian Picinic, Buddy Shelton, Kennie Hobbs, Jr.

This project will add and upgrade pedestrian lighting for safety on local streets and in City parks. New lighting will also be installed in parking lots in City parks for improved visibility and safety.