

# James Bradley Park Improvements



## Proposed Project Elements:

- Amphitheater improvements including new canopy
- Large Pavilion suitable for rentals
- Outdoor Park Furniture

## Milestones

Amphitheater Canopy Complete	October, 2020
Pavilion Install Complete	December, 2020

## Project Status:

- Bejar Construction completed electrical and utility improvements
- Canopy installation is complete
- Pavilion frame complete

## Current Conditions



The new pavilion provides a space for gatherings and events

The new amphitheater canopy has been installed

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$43,994	\$0	\$43,994	\$0
Amphitheater	168,267	0	168,267	0
Pavilion	83,188	0	83,188	0
Outdoor Furn + Landscape	83,514	0	83,514	0
<b>Totals</b>	<b>\$378,963</b>	<b>\$0</b>	<b>\$378,963</b>	<b>\$0</b>

## Project Team:

Lead: Vincent Miller, Parks Administrative Manager  
 Rickie Ricks, Scott Newton, Desorae Giles-Smith

Bradley Park was established with grant funds to convert a vacant lot into a community park and beautify the neighborhood.