

John Mullin Park Improvements



Proposed Project Elements:

- Basketball Courts renovation
- New/Renovated Walking Path
- Renovate Baseball/Cricket Field, Fencing and Dugouts
- Restroom and Sidewalk Renovations
- Outdoor Play Equipment / Furniture

Milestones

Permits Issued	January, 2019
Construction Start	February, 2019
Project Closeout	November, 2019

Renovated basketball courts at Mullin Park

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$79,330	\$0	\$79,330	\$0
Basketball Courts	125,623	0	125,623	0
Walking Path	90,510	0	90,510	0
Fields and Dugouts	40,779	0	40,779	0
Building & Restrooms	119,204	0	119,204	0
Outdoor Furniture	9,500	0	9,500	0
Totals	\$464,946	\$0	\$464,946	\$0

Project Status:

- Waypoint Contracting has completed site work and construction
- Project Team approved final permits and construction work
- Contract included restrooms, walking path, basketball courts and dugouts

Current Conditions



New benches and covers for baseball field

Project Team:

Lead: Scott Newton, Parks & Recreation Director
 Irvin Kiffin, Brian Picinic, Vince Miller, Rhea Warner,
 Desorae Giles-Smith, Kennie Hobbs, Jr.

Renovations to park elements at John Mullin Park on NW 55th Ave will complement the new Pool and Community Center