

# Maye Jenkins Park Building / Playground



Elevation renderings of the new building with office, restrooms and boxing ring

## Proposed Project Elements:

- Playground Equipment and Fall Zones
- Renovate Park Entrance Signage
- New Building with Restrooms, Police office and Police Athletic League boxing ring

## Milestones

Bid Award	September, 2023
Permits	April, 2024
Construction Start	December, 2024
Construction End	2025

Project Funding	Budget	Purchase		Expense To Date	Balance
		Orders			
Professional Services	\$142,090	\$0		\$95,531	\$46 559
Building	622,486	0		0	622,486
Park Sign / Playground	52,095	0		52,095	0
<b>Totals</b>	<b>\$816,671</b>	<b>\$0</b>		<b>\$147,626</b>	<b>\$669 045</b>

## Project Status:

- Building and site plan undergoing environmental review for grant funds
- Bid awarded to Dipompeo Construction, contract in review
- Playground and benches completed
- **See page 2 below for more pictures of improvements**

## Current Conditions

### Project Team:

Lead: Scott Newton, Parks & Recreation Director  
Rickie Ricks, Rhea Warner, Desorae Giles-Smith, Kennie Hobbs, Jr.



The new fall zone under the playground equipment

The GO funds will allow for new building, restrooms and amenities to be added at Maye Jenkins Park, a small neighborhood park on NW 38 Avenue south of Sunrise Boulevard.

# Maye Jenkins Park Improvements



A new synthetic surface was installed beneath the playground that will reduce maintenance requirements and provide a safer play area



A new piece of playground equipment, the Wormhole Climber, was installed with its own fall zone area for safety



New playground equipment was installed in Maye Jenkins Park



New high-quality steel benches and trash receptacles were installed on concrete pads