

Saint George Park Improvements



The new playground installation is complete

Proposed Project Elements:

- Canopy covers for basketball courts
- Playground improvements
- Renovate restrooms
- New field, bleachers, walking trail

Milestones

Playground Install Completed	August, 2021
Courts Completed	February, 2022
Project Closeout	April, 2022

Project Status:

- Bid awarded to Walters Zackria for parking lot, fields, pool design
- Construction completed on courts, playground and restrooms
- Building renovation complete, reopening pending outdoor work
- **See page 2 for more pictures of building renovations**

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$303,845	\$0	\$206,505	\$97,340
Court Covers	343,701	0	343,701	0
Playground / Walk Trail	136,610	0	84,525	52,085
Restrooms / Building	1,504,784	2,032	1,225,055	277,697
Field Turf/ Bleachers	528,339	0	17,650	510,689
Totals	\$2,817,279	\$2,032	\$1,877,436	\$937,811

Current Conditions



Basketball court floor will be completed early March, 2022

Project Team:

Lead: Brian Picinic, PALS Deputy Director
 Scott Newton, Rhea Warner, Desorae Giles-Smith,
 Kennie Hobbs, Jr.

The major improvement in St George Park will be canopy covers for the basketball courts, which protect from sun and rain allowing more usage.

St George Park Improvements



Above: Before and after renovation pictures of the community meeting room

Below: Erection of steel frame and installation of roof for basketball court covers

