

# Veterans Park Improvements



## Proposed Project Elements:

- Renovation of Building and Pool Area
- Enclose interior courtyard to create new fitness space
- New entry and lobby

## Milestones

Building Closed	February, 2020
Construction Start	April, 2020
Building Reopen	October, 2021

The new entrance to Veterans Park is complete

## Project Status:

- MDS Builders completing punch list
- Exterior construction complete, finalizing finishes and furnishings
- Fields and outdoor activities open for passive use with limited access
- **See page 2 below for photos of construction in progress**

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Building Renovation	\$2,379,114	\$0	\$2,166,374	\$212,740
Professional Services	89,102	0	89,102	0
Baseball Dugouts	115,877	0	115,877	0
Bleachers	96,702	0	96,702	0
Fencing	96,702	0	96,702	0
<b>Totals</b>	<b>\$2,777,497</b>	<b>\$0</b>	<b>\$2,564,757</b>	<b>\$212,740</b>

## Current Conditions



The gym has new equipment and flooring

## Project Team:

Lead: Brian Picinic, Parks & Recreation Deputy Director

The community center will be renovated with a new meeting room (improved acoustics in existing room), restrooms and façade. Dugouts, fencing and bleachers will be upgraded.

# Veterans Park Improvements



Photo of exterior renovations in progress



The interior of the building is being completely renovated, including floors and walls



The renovation of the meeting room will improve the acoustics



Restrooms and the kitchen are also being upgraded