

# West Ken Lark Park



The running track installation and striping is complete

## Proposed Project Elements:

- Building and Concessions renovation
- Playground, Pavilion, Sign
- Benches and Bleachers
- Parking and Walking Path
- HVAC Replacement

## Milestones

Park Closed	December, 2020
Construction Start	January, 2021
Park Open	January, 2023

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$62,256	\$0	\$62,256	\$ 0
Building	1,201,344	0	1,052,476	148,868
Pavilion / Playground	92,459	0	92,459	0
Benches and Bleachers	143,340	0	20,630	122,710
Parking and Walk Path	503,906	0	406,801	97,105
<b>Totals</b>	<b>\$2,003,305</b>	<b>\$0</b>	<b>\$1,634,622</b>	<b>\$368,683</b>

## Project Status:

- Park and building completed, building has been re-opened
- Contractor working on final punch list items to close out project
- **See Page 2 below for more pictures of construction in progress**

## Current Conditions



The new basketball court surface has been installed

## Project Team:

Lead: Brian Picinic, Parks & Recreation Deputy Director  
 Scott Newton, Rhea Warner, Desorae Giles-Smith,  
 Kennie Hobbs, Jr.

West Ken Lark Park will undergo a total renovation, with improvements to the buildings, pavilions and walking trail and new park signage, benches and bleachers.

# West Ken Lark Park Improvements



Interior renovations to building



Progress photo of new running track with gravel base and first layer of track surface



Aerial photo of West Ken Lark Park during construction



Earth moving prior to construction of improvements and running track