

Westwind Park Improvements



Proposed Project Elements:

- Restroom Renovations and expansion of office/storage space to include meeting room
- Tennis and Basketball Court Renovations

Milestones

Building Re-Open	February, 2020
Basketball Courts Completed & Open	April, 2020

Project Status:

- Bejar Construction completed building renovations
- Advanced Services completed basketball and tennis courts

• **See page 2 below for more pictures of building renovation**

Existing Conditions



The building at Westwind has been renovated inside and outside and has been reopened to the public



The tennis courts and basketball courts resurfacing have been completed

Project Funding	Budget	Purchase	Expense	
		Orders	To Date	Balance
Professional Services	\$77,704	\$0	\$77,704	\$0
Building / Restrooms	489,098	0	489,098	0
Tennis Courts	36,176	0	36,176	0
Totals	\$602,978	\$0	\$602,978	\$0

Project Team:

Lead: Vincent Miller, Parks Administrative Manager
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith, Kennie Hobbs, Jr.

The tennis and basketball courts have been resurfaced and have fencing upgrades. The bathroom facilities were renovated as part of building remodeling.

Westwind Park Improvements



The existing building was closed and interior was stripped out for renovation



Building renovations include a new office for staff, renovated restrooms and a new meeting room for community events and City programs



The building interior includes new original artwork on the walls and entryway