

# Wolk Park Improvements



The improvements at Wolk Park will include new restrooms and a renovation of the pool area

## Proposed Project Elements:

- New Restrooms
- Rehab Tennis Courts and Pool
- Rehab Building and new Roof
- New Fencing and Shade Awning

## Milestones

DRC Review	October, 2024
Construction Start	2025
Construction Finish	2026

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$253,603	\$0	\$192,647	\$60,956
Building	1,004,121	22,873	76,261	904,987
Awning	50,000	0	0	50,000
Fencing	150,000	0	4,300	145,700
Tennis Court and Pool	327,550	0	0	327,550
<b>Totals</b>	<b>\$1,785,274</b>	<b>\$22,873</b>	<b>\$273,208</b>	<b>\$1,489,193</b>

## Project Status:

- Saltz Michelson Architects working on redesign after original bids for design-build exceeded budget
- Development Review Committee approval required prior to proceeding with bids

## Current Conditions



The park buildings will be renovated along with numerous improvements to the park amenities

## Project Team:

Lead: Scott Newton, Parks & Recreation Director  
 Brian Picinic, Rhea Warner, Desorae Giles-Smith, Kennie Hobbs, Jr.

The building at Wolk Park will be renovated to provide additional office and storage space. The tennis courts and pool will be renovated and new fencing added.