

Parks and Recreation



The new, larger pavilion at Veterans Park will replace two smaller ones and be available for events

Project	Budget	Purchase Orders	Expense To Date	Balance
Park Improvements	\$434,184	\$174,886	\$259,298	\$0
Field Lighting	579,441	29,103	550,338	0
Park Benches / Scoreboard	59,510	11,200	26,636	21,674
Parks Maint Equipment	170,885	0	170,885	0
Totals	\$1,244,020	\$215,189	\$1,007,157	\$21,674

Project Status:

- Sports Park pavers completed to address immediate hazards
- Rep Services completed installation of new park benches at Vets Park
- Sports Lighting for John Mullin Park installed and operational
- Sports Park irrigation improvements under construction

Milestones

Benches installed	March, 2024
Veterans Park pavilion open	June, 2024
Sports lighting final inspection	June, 2024
Sports Park irrigation complete	December, 2024

Project Elements:

- Veterans Park pavilion
- Sports Park paver repairs
- Field lighting at John Mullin Park
- Turf lawn mower
- Park benches at West Ken Lark
- Maintenance equipment to allow City staff to take over for contracted services



Sports field lighting has been upgraded at John Mullin Park to provide for night sports leagues